Form 238-7
7/98
Starships Consulting and Management Services

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

RECEIVED
MAR 02 2015

RECEIVED
OCT 10 2001
IDWR/NORTH

Office Use Only
Inspected by_____
Twp____Rge____Sec____
____1/4____1/4____1/4
Lat: : : Long: : :

1. WELL TAG NO. D0017775
Drilling Permit No:
Other IDWR No. 771212 IDWR/North

Well Number: 308

2. OWNER
Name A.J. BASILE #1
Address 2286 E. REMINGTON RD.
City ATHOL State ID Zip 83801

POSTED

3. LOCATION OF WELL by legal description
sketch map location must agree with written location

N / W / E / S — X

Twp. 53N ☑ North or ☐ South
Rge. 3W ☐ East or ☑ West
Sec. 17 SE 1/4 NE 1/4 ____ 1/4
Gov't Lot ____ County KOOTENAI
Lat: : : Long: : :
Address of Well Site
City ATHOL
(Give at least name of road + Distance to Road or Landmark)
Lt. ____ Blk. ____ Sub. Name ____

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement, etc.)
☑ New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD
☑ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
BENTONITE	0	18	4 BAGS	OVERBORE

Was drive shoe used? ☐ Y ☐ N Shoe Depth(s) ____
Was drive shoe seal tested? ☐ Y ☐ N How? ____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+2	502	.250	STEEL	☑	☐	☑	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
☐ Perforations Method ____
☐ Screens Screen Type ____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
430 ft. below ground Artesian pressure ____ lb.
Depth flow encountered 430 ft. Describe access port or control devices: ____

53N 3W 17

11. WELL TESTS:
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
15-20			1 HR

Water Temp. COLD Bottom Hole Temp COLD
Water Quality test or comments: CLEAR
____ Depth first Water encountered 430

12. LITHOLOGIC LOG:(Describe repairs or abandonment)

Bore Diam	From	To	Remarks: Lithology, Water Quality, Temperature	Water Y	Water N
8	0	2	Top Soil	☐	☐
8	2	21	Sand Gravel & Boulders	☐	☐
8	21	142	Sand & Gravels	☐	☐
8	142	145	Boulder	☐	☐
8	145	339	Sand & Gravels	☐	☐
8	339	356	Sand & Gravels Boulders	☐	☐
8	356	430	Sand & Gravels	☐	☐
8	430	502	Sand & Gravels	☑	☐

RECEIVED
MAR - 1 2002
Department of Water Resources

Completed Depth 502 (Measurable)
Date: Started 9/24/01 Completed 9/26/01

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name 4120 Well Service Inc. Firm No. 448
Firm Official [signature] Date 10-1-01
and
Supervisor or Operator [signature] Date 9-27-01
(Sign Once if Firm Offical and Operator)

Todd Morgan