Form 238-7
7/98
Starships Consulting and Management Services

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

MAR 05 2002

Office Use Only
Inspected by_____
Twp_____Rge_____Sec_____
_____1/4_____1/4_____1/4
Lat: : : Long: : :

1. WELL TAG NO. D0022125
Drilling Permit No: 773843 IDWR/North
Other IDWR No. _____

2. OWNER **Well Number:** 368
Name EAST SIDE HIGHWAY DISTRICT
Address 6059 E. MULLAN TRAIL RD.
City COEUR D' ALENE State ID Zip 83814

POSTED

3. LOCATION OF WELL by legal description
sketch map location must agree with written location



Twp. 48N ☑ North or ☐ South
Rge. 3W ☐ East or ☑ West
Sec. 29 SW 1/4 NW 1/4 _____ 1/4
Gov't Lot _____ County KOOTENAI
Lat: : : Long: : :
Address of Well Site THOMPSON LK RD.
City _____
(Give at least name of road + Distance to Road or Landmark)
Lt. 2 Blk. _____ Sub. Name _____

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement, etc.)
☑ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD
☑ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
BENTONITE	0	18	10 BAGS	OVERBORE

Was drive shoe used? ☐ Y ☑ N Shoe Depth(s)_____
Was drive shoe seal tested? ☐ Y ☐ N How?_____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+2	100	.250	STEEL	☑	☐	☑	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS
☐ Perforations Method _____
☐ Screens Screen Type _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
60 ft. below ground Artesian pressure _____ lb.
Depth flow encountered 60 ft. Describe access port or control devices: _____

48N 3W 29

11. WELL TESTS:
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
25+			1 HR

Water Temp. COLD Bottom Hole Temp COLD
Water Quality test or comments: GOOD
_____ Depth first Water encountered 60

12. LITHOLOGIC LOG:(Describe repairs or abandonment)

Bore Diam	From	To	Remarks: Lithology, Water Quality, Temperature	Water Y	Water N
10	0	23	Tan Clay	☐	☑
8	23	44	Basalt Gravels & Cobbles	☐	☑
8	44	60	Basalt Broken	☐	☑
8	60	100	Basalt Broke Water @ 70'	☑	☐

Completed Depth 100 (Measurable)
Date: Started 2-20-02 Completed 2-21-02

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name H2O WellService Inc. Firm No. 448
Firm Official _____ Date 2-4-02
and
Supervisor or Operator _____ Date 2/25/02
(Sign Once if Firm Official and Operator)

Jim McLeslie

SCANNED
NOV 20 2015