Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 0059209

Drilling Permit No. 86126

Water right or injection well #

2. OWNER: Thomas Stanton

Name Tim Leininger

Address 400 Deep Creek Rd.

City Kenterville State ID Zip 83522

3. WELL LOCATION:

Twp. 41 North ☑ or South ☐ Rge. 4 East ☐ or West ☑

Sec. 7 ____ 10 acres 1/4 SE 40 acres 1/4 SW 160 acres 1/4

Gov't Lot ____ County Latah

Lat. 46 ° 54.364 (Deg. and Decimal minutes)

Long. 116 ° 53428 (Deg. and Decimal minutes)

Address of Well Site 3 miles South of Potlatch on Rock Creek Rd
(Give at least name of road + Distance to Road or Landmark) City Potlatch

Lot. 1 Blk. ____ Sub. Name Rock Creek Estates

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:
☑ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:
☑ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite (granules)	0	45	22 bags	top pour

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2	-45	250	steel	☑	☐	☐	☑
4½	-20	-200	200	pvc	☐	☑	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☑ Y ☐ N Shoe Depth(s) 45

9. PERFORATIONS/SCREENS:

Perforations ☑ Y ☐ N Method skill saw

Manufactured screen ☐ Y ☑ N Type

Method of installation

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
160	200	1/8x4	.5	4½	pvc	200

Length of Headpipe ____ Length of Tailpipe ____

Packer ☐ Y ☑ N Type

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☑ N Artesian Pressure (PSIG)

Describe control device

41N 04W 07

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) 188 Static water level (ft) 120

Water temp. (°F) 52° Bottom hole temp. (°F)

Describe access port

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
200	25	60

Test method: Pump ☐ Bailer ☐ Air ☑ Flowing artesian ☐

Water quality test or comments: good

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10"	0	45	Clay		✓
6"	45	162	Medium black basalt		✓
6"	162	200	Soft black basalt	✓	

RECEIVED
JUN 10 2011
IDWR / NORTH

Completed Depth (Measurable): 200

Date Started: 5/23/2011 Date Completed: 5/24/2011

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Brett Uhlenkott Drilling Co. No. 709

*Principal Driller [signature] Date 5/31/2011

*Driller Date

*Operator II Date

Operator I Date

*** Signature of Principal Driller and rig operator are required.**