Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 0078825
Drilling Permit No. 886809
Water right or injection well #

2. OWNER: Andrew Hummel
Name
Address 676 Pullman Road #147
City Moscow State ID Zip 83843

3.WELL LOCATION:
Twp. 41 North ☒ or South ☐ Rge. 3 East ☐ or West ☒
Sec. 8 ____ 10 acres 1/4 SE 40 acres 1/4 SW 160 acres 1/4
Gov't Lot ____ County Latah
Lat. 46 ° 54.559 (Deg. and Decimal minutes)
Long. 116 ° 44.987 (Deg. and Decimal minutes)
Address of Well Site 1 Mile past Junction on Highway 9
(Give at least name of road + Distance to Road or Landmark) City Princeton
Lot. ____ Blk. ____ Sub. Name

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite	0	58	1250 lbs	Over Bore Poured
Granuals				

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
8"	+2	58	.250	Steel	☒	☐	☐	☒
4 1/2"	-20	360	Sch40	PVC	☐	☒	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 58

9. PERFORATIONS/SCREENS:
Perforations ☒ Y ☐ N Method Saw Cut
Manufactured screen ☐ Y ☒ N Type
Method of installation

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
260	300	1/8x6	90	4 1/2"	PVC	Sch40

Length of Headpipe ____ Length of Tailpipe ____
Packer ☐ Y ☒ N Type

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)
Describe control device

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 240 Static water level (ft) 160
Water temp. (°F) 52 Bottom hole temp. (°F)
Describe access port Well Cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
140	5	60

Test method:

Pump	Bailer	Air	Flowing artesian
☐	☐	☒	☐
☐	☐	☐	☐

Water quality test or comments: Cool & Clear

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (In)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
12	0	1	Dirt		X
12	1	50	Brown Clay		X
12	50	58	Basalt		X
8	58	120	Basalt		X
8	120	140	Yellow Clay		X
8	140	240	Basalt		X
8	240	280	Fractured Basalt	X	
8	280	300	Basalt		X

RECEIVED
JUL 30 2018
IDAHO DEPARTMENT OF WATER RESOURCES

Completed Depth (Measurable): 300'
Date Started: Jul 23, 2018 Date Completed: Jul 24, 2018

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Stuivenga Vessey Drilling Co. No. 545
*Principal Driller [signature] Date Jul 24, 2018
*Driller Date
*Operator II Date
Operator I Date

*** Signature of Principal Driller and rig operator are required.**