RECEIVED
DEC 23 1999
IDWR/North

Form 238-7
3/95

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter or Ballpoint Pen

076422

Office Use Only
Inspected by
Twp ____ Rge ____ Sec ____
____1/4 ____1/4 ____1/4
Lat: : : Long: : :

1. DRILLING PERMIT NO. 0001241
Other IDWR No. 87-99-N-18

2. OWNER:
Name DON SKOALS
Address PO BOX 93
City HARVARD State ID Zip 83834

POSTED

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S

Twp. 41 North ☒ or South ☐
Rge. 4 East ☐ or West ☒
Sec. 24 ____ 1/4 NW 1/4 NW 1/4
(10 acres / 40 acres / 160 acres)
Gov't Lot ____ County LATAH
Lat: : : Long: : :
Address of Well Site BEAN CREEK ROAD
City HARVARD
(Give at least name of road + Distance to Road or Landmark)

Lt. ____ Blk. ____ Sub. Name ____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	0	20	3	DRY

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 20
Was drive shoe seal tested? ☒ Y ☐ N How? 300 PSI

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
8	0	20	250	Steel	☒	☐	☒	☐
6	15	305	280	PVC	☐	☒	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
☒ Perforations Method SAW
☐ Screens Screen Type ____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
195	305	1/8x12	180	6"	PVC	☐	☒
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
197 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices: ____

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
3		285	1 HR

Water Temp. 55 Bottom hole temp. ____
Water Quality test or comments: ____
Depth first Water Encountered 108

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
14	0	1	SOIL		
14	1	5	CLAY		
14	5	20	BASALT SOFT		
8	20	61	BASALT+SOFT		
8	61	109	BASALT+BLACK HARD		
8	109	131	BASALT WEATHERED	X	
8	131	162	BASALT+BLACK HARD		
8	162	202	BASALT & CLAY		
8	202	212	CLAY		
8	212	305	BASALT & CLAY		

Completed Depth 305 (Measurable)
Date: Started 8-4-99 Completed 8-18-99

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name McPHERSON & WRIGHT DRILLING Firm No. 0376
2246 Burrell
Lewiston, Idaho 83501
Firm Official (208) 743-7295 Date 12/21/99
and
Supervisor or Operator [signature] Date 12/21/99
(Sign once if Firm Official & Operator)

41 N 4 W 24

FORWARD WHITE COPY TO WATER RESOURCES