RECEIVED
SEP 17 2002
IDWR/North

Form 238-7 11/97

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Location Corrected by IDWR To:
T40N R05W Sec. 5 NESWNW
By: mciscell 2013-09-10

1. WELL TAG NO. D 00 22715
DRILLING PERMIT NO. 384538
Other IDWR No.

2. OWNER:
Name Ed Goforth
Address 1507 Scenic WAY
City Clarkston State WA Zip 99403

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S

Twp. 40 North ☒ or South ☐
Rge. 5 East ☐ or West ☒
Sec. 5, 1/4 NW 1/4 NW 1/4 (10 acres / 40 acres / 160 acres)
Gov't Lot ____ County LATAH
Lat: : : Long: : :
Address of Well Site 1.4 miles off 95 South of Viola
(Give at least name of road + Distance to Road or Landmark)
City Viola

Lt. ____ Blk. ____ Sub. Name ____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	0	26	400 #	Top Pour

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 38'
Was drive shoe seal tested? ☒ Y ☐ N How? Air Pressure

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	+2	-38	250	steel	☑	☐	☑	☐
4.5"	-20	-300	160	PVC	☐	☑	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
☒ Perforations Method SAW
Screens Screen Type ____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
-260	-300	1/8 x 4	72	4.5"	PVC	☐	☒
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
40 ft. below ground Artesian pressure — lb.
Depth flow encountered — ft. Describe access port or control devices: Top of casing

40N 5W 5

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
9			1.5

Water Temp. 57° Bottom hole temp. ____
Water Quality test or comments: Good
Depth first Water Encounter 268'

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
10	0	2	overburden		✓
10	2	22	clay		✓
16	22	38	Decomposed Granite		✓
6	38	64	Med Hd Granite		✓
6	64	72	Softer Granite		✓
6	72	214	Med Hd Granite		✓
6	214	262	Hard Granite		✓
6	262	300	Softer Granite & Seams	9	

Completed Depth 300 (Measurable)
Date: Started 8-27-02 Completed 8-29-02

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Uhlenkott Drilling Firm No. 125
Firm Official Ron J Uhlenkott Date 9/2/02
and
Driller or Operator Ron J Uhlenkott Date 9/2/02
(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES