Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 0076592
Drilling Permit No. 886109
Water right or injection well #

2. OWNER: Kathleen Bozman
Name
Address 319 Maple Street
City Emmett State ID Zip 83617

3.WELL LOCATION:
Twp. 41 North ☒ or South ☐ Rge. 4 East ☐ or West ☒
Sec. 16 10 acres 1/4 NE 40 acres 1/4 SE 160 acres 1/4
Gov't Lot County Latah
Lat. 46 ° 53.692 (Deg. and Decimal minutes)
Long. 116 ° 50.209 (Deg. and Decimal minutes)
Address of Well Site 1167 Guernsey Cut Off
(Give at least name of road + Distance to Road or Landmark) City Princeton
Lot Blk. Sub. Name

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite	0	58	1400 lbs	Over Bore Poured
Granuals				

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
8"	+2	58	.250	Steel	☒	☐	☐	☒
4 1/2"	-20	260	Sch40	PVC	☐	☒	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 58'

9. PERFORATIONS/SCREENS:
Perforations ☒ Y ☐ N Method Saw Cut
Manufactured screen ☐ Y ☐ N Type
Method of installation

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
220	260	1/8x6	60	4 1/2	PVC	Sch40

Length of Headpipe Length of Tailpipe
Packer ☐ Y ☒ N Type

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)
Describe control device

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 220 Static water level (ft) 80
Water temp. (°F) 52 Bottom hole temp. (°F)
Describe access port Well Cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
120	15	60

Test method: Pump ☐ Bailer ☐ Air ☒ Flowing artesian ☐

Water quality test or comments: Cool and Clear

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
12	0	1	Dirt		X
12	1	37	Tan Clay		X
12	37	58	Basalt		X
8	58	75	Basalt		X
8	75	80	Red Basalt		X
8	80	97	Brown Basalt		X
8	97	155	Gray Basalt		X
8	155	220	Brown Basalt	X	
8	220	260	Gray Basalt		X

RECEIVED
JUN 01 2018
DWR / NORTH

Completed Depth (Measurable) 260'
Date Started May 25, 2018 Date Completed May 26, 2018

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Stuivenga Vessey Drilling Co. No. 545
*Principal Driller [signature] Date May 29, 2018
*Driller [signature] Date May 29, 2018
*Operator II [signature] Date May 29, 2018
Operator I Date

* Signature of Principal Driller and rig operator are required.