Form 238-7
6/93

POSTED

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter or Ball Point Pen

RECEIVED
AUG 16 1994
NORTHERN REGION
IDWR

1. DRILLING PERMIT NO. 87-94-N 23 000
Other IDWR No.

2. OWNER:
Name LESLYN FOLK
Address 18851 MONTOSA DR.
City VILLA PARK State CA Zip 92667

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S — X

T. 40 North ☑ or South ☐
R. 5 East ☐ or West ☑
Sec. 31, NE 1/4 (10 acres) NE 1/4 (40 acres) 1/4 (160 acres) 1/4
Gov't Lot ____ County LATAH

Address of Well Site Hwy 95 4mi So. of MOSCOW
(Give at least Direction + Distance to Road or Landmark)

Lot No. ____ Block No. ____ Subd. Name ____

4. PROPOSED USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK
☑ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD
☐ Mud Rotary ☑ Air Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT (Sacks or Pounds)	METHOD
BENTONITE	0	181	27	PUMPED

Was drive shoe seal tested? YES ☐ NO ☐ How?

8. CASING/LINER:

Diameter	From	To	Guage	Casting	Liner	Steel	Plastic	Welded	Threaded
8	+1	181	250			☑	☐	☐	☐
						☐	☐	☐	☐
						☐	☐	☐	☐
						☐	☐	☐	☐

Final location of shoes
Top Packer or Headpipe Bottom Tailpipe

9. PERFORATIONS/SCREENS
☐ Perforations Method
☐ Screens Type Material

From	To	Slot Size	Number	Diameter	Tele/Pipe Size	Casting	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

NENE 31 40N 5W

10. WELL TESTS:
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Depth	Time
30		300	1 hr

Temperature of water ____ Was a water analysis done? Yes ☐ No ☐
By whom?
Water Quality (odor, etc.)
Bottom Hole Temperature

11. STATIC WATER LEVEL:
212 ft. below surface Depth artesian flow found
Artesian pressure ____ lb. Describe access port
Describe Controlling Devices:

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	GPM	SWL
12	0	2	SOIL		
↓	2	176	CLAY		
↓	176	181	BASALT - MED - GREY		
6	181	324	" " "		262
↓	324	338	" FRACTURED	30	
↓	338	350	" MED - GREY		

Date: Started 6-14-94 Completed 6-19-94

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name McPHERSON & WRIGHT DRILLING Firm No. 376
Firm Official 2246 Burrell Lewiston, Idaho 83501 (208) 743-7295 Date 7-10-94
and
Supervisor or Operator Date 7-10-94
(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES