Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 0073444
Drilling Permit No. 882775
Water right or injection well #

2. OWNER: Aaron Collins
Name Aaron Collins
Address PO Box 333
City Lakeview State OR Zip 97630

3. WELL LOCATION:
Twp 41 ☑ North or ☐ South Rge. 5 ☐ East or ☑ West
Sec. 20 1/4 (10 acres) NE 1/4 (40 acres) NE 1/4 (160 acres)
Gov't Lot ____ County Latah
Lat. 46 ° 93.084 (Deg. and Decimal minutes)
Long. 116 ° 59.049 (Deg. and Decimal minutes)
Address of Well Site Intersection of Rudd Rd + Walker Rd City Viola
(Give at least name of road + Distance to Road or Landmark)
Lot. ____ Blk. ____ Sub. Name ____

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other ____

5. TYPE OF WORK:
☑ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other ____

6. DRILL METHOD:
☑ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other ____

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite Chole Plug	0	60	23 sacks	top pour

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2	-58	250	steel	☑	☐	☐	☑
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☑ Y ☐ N Shoe Depth(s) 58'

9. PERFORATIONS/SCREENS:
Perforations ☐ Y ☑ N Method ____
Manufactured screen ☐ Y ☑ N Type ____
Method of installation ____

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule

Length of Headpipe ____ Length of Tailpipe ____
Packer ☐ Y ☑ N Type ____

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☑ N Artesian Pressure (PSIG) ____
Describe control device ____

41N SW 20

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) ____ Static water level (ft) ____
Water temp. (°F) ____ Bottom hole temp. (°F) ____
Describe access port * Dry Hole *

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)

Test method: Pump ☐ Bailer ☐ Air ☐ Flowing artesian ☐

Water quality test or comments: ____

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10	0	12	Dirt		✓
10	12	60	White shale		✓
6	60	131	White shale		✓
6	131	300	Brown+white Shale		✓
			* Dry Hole *		

RECEIVED
JUL 20 2017
IDWR / NORTH

Completed Depth (Measurable): 300
Date Started: 6/22/17 Date Completed: 6/22/17

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Brett Uhlenkott Drilling Co. No. 709
*Principal Driller Brett Uhlenkott Date 7-17-17
*Driller Dustin Schlag Date 7-17-17
*Operator II ____ Date ____
Operator I ____ Date ____

* Signature of Principal Driller and rig operator are required.