RECEIVED
APR 02 1996
IDWR

Form 238-7
rev APR 02 1996

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter or Ball Point Pen

1. DRILLING PERMIT NO. 87-94-N-18-000
Other IDWR No.

2. OWNER:
Name MIKE Osborne
Address Rt 1 Box 34
City POTLATCH State ID Zip 83855

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S

Twp. 42 North ☒ or South ☐
Rge. 4 East ☐ or West ☒
Sec. 18 1/4 NE 1/4 SE 1/4 (10 acres / 160 acres)
Gov't Lot ____ County LATAH

Address of Well Site UPPER CRANE CREEK RD
(Give road name of road + Distance to Road or Landmark) City

Lt. ____ Blk. ____ Sub Name ____

4. PROPOSED USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK
☒ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD
☐ Mud Rotary ☒ Air Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Benonite	1	10	100	

Was drive shoe used? Y ☐ N ☒
Was drive shoe seal tested? Y ☐ N ☒ How?

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
8"	+1	20	.250	Steel	☒	☐	☐	☐
6"	10	130	.250	plastic	☐	☒	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
☒ Perforations Method SAW
☐ Screens Screen Type

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
100	130	1/16 X 12"	50	6"	plastic	☐	☒
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
22 ft. below ground Artesian pressure ____ lb.
Depth flow encountered
control devices:

NESE 18

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Pumping Level	Time
20 gpm			

Water Temp. ____ Bottom hole temp. ____
Water Quality test or comments: ____

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
12"	0	2	SOIL		X
12"	2	12"	CLAY		X
10"	12"	20"	ARGILITE, MED. GRAY		X
8"	20'	93'	" " "		X
8"	93'	130'	ARGILITE, soft grey	X	

Completed Depth 130 ft. (Measurable)
Date: Started 8-08-95 Completed 8-09-95

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time this well was drilled.

Firm Name MacPHERSON & WRIGHT DRILLING 2246 Burrell Lewiston, Idaho 83501 Firm No. 376
Firm Official Ray McPherson Date 3/31/96
Driller Date 3/31/96

1 / 1