Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 0059485
Drilling Permit No. 8162404
Water right or injection well #

2. OWNER: Delford Cone
Name Delford Cone
Address PO Box 336
City Potlatch State ID Zip 83855

3.WELL LOCATION:
Twp. 41 North ☑ or South ☐ Rge. 4 East ☐ or West ☑
Sec. 9 10 acres 1/4 NE 40 acres 1/4 NW 160 acres 1/4
Gov't Lot County Latah
Lat. 46 ° 54.846 (Deg. and Decimal minutes)
Long. 116 ° 50.779 (Deg. and Decimal minutes)
Address of Well Site 1007 Bear Creek Rd.
(Give at least name of road + Distance to Road or Landmark) City Princeton
Lot. Blk. Sub. Name

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:
☑ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:
☑ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite	0	38	19 sacks	top pour

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2	-38	250	steel	☑	☐	☐	☑
4½	20	200	200	PVC	☐	☑	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☑ Y ☐ N Shoe Depth(s) 38'

9. PERFORATIONS/SCREENS:
Perforations ☑ Y ☐ N Method skill saw
Manufactured screen ☐ Y ☑ N Type
Method of installation

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
160	200	⅛ x 4	15	4½	PVC	200

Length of Headpipe Length of Tailpipe
Packer ☐ Y ☑ N Type

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☑ N Artesian Pressure (PSIG)
Describe control device

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 195 Static water level (ft) 62
Water temp. (°F) 52° Bottom hole temp. (°F)
Describe access port

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
200	60	60

Test method: Pump ☐ Bailer ☐ Air ☑ Flowing artesian ☐

Water quality test or comments: good

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10	0	16	Clay		✓
10	16	38	hard grey basalt		✓
6	38	69	soft red basalt		✓
6	69	92	medium brown basalt		✓
6	92	190	hard black basalt		✓
6	190	200	soft black basalt	✓	

RECEIVED
NOV 16 2011
IDWR / NORTH

Completed Depth (Measurable): 200
Date Started: 10/26/2011 Date Completed: 10/26/2011

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Brett Uhlenkott Drilling Co. No. 709
*Principal Driller Brett Uhlenkott Date 11-5-11
*Driller Date
*Operator II Date
Operator I Date
* Signature of Principal Driller and rig operator are required.

SCANNED
MAR 19 2021