Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D D0061697

Drilling Permit No. 869972

Water right or injection well #

2. OWNER: Kevin Taunton

Name

Address P.O. Box 686

City Pear Blossom State CA Zip 93553

3. WELL LOCATION:

Twp. 57 North ☒ or South ☐ Rge. 05 East ☐ or West ☒

Sec. 14 ___ 1/4 (10 acres) NW 1/4 (40 acres) SE 1/4 (160 acres)

Gov't Lot ____ County Bonner

Lat. 48 ° 17 : 281 (Deg. and Decimal minutes)

Long. 116 ° 55 : 346 (Deg. and Decimal minutes)

Address of Well Site 1955 Peterson Rd. City Priest River

(Give at least name of road + Distance to Road or Landmark)

Lot. ____ Blk. ____ Sub. Name ____

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other ____

5. TYPE OF WORK:

☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other ____

6. DRILL METHOD:

☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other ____

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Casing Seal	0	16	400 lbs	Dry Pour
Hole Plug	16	41	850 lbs	Dry Pour

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2	117	.250	Steel	☒	☐	☐	☒
4"	-7	162	.200	PVC	☐	☒	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 117'

9. PERFORATIONS/SCREENS:

Perforations ☒ Y ☐ N Method Skilsaw

Manufactured screen ☐ Y ☒ N Type ____

Method of installation ____

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
142'	162'	1/8x6	48	4"	PVC	.200

Length of Headpipe ____ Length of Tailpipe ____

Packer ☐ Y ☒ N Type ____

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) ____

Describe control device ____

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) 30' Static water level (ft) 65'

Water temp. (°F) Cold Bottom hole temp. (°F) Cold

Describe access port Welded Steel Cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
	10	1 hr.

Test method:

Pump	Bailer	Air	Flowing artesian
☐	☐	☒	☐
☐	☐	☐	☐

Water quality test or comments: ____

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10	0	3	Fill		X
10	3	12	Brown Clay		X
10	12	30	Sticky Gray Clay		X
10	30	41	Gray Clay w/Sand	X	
8	41	65	Sticky Gray Clay		X
8	65	70	Gray Clay w/ Sand		X
8	70	98	Broken Shale w/ Clay & Sand		X
8	98	107	Brown Clay w/ Sand		X
8	107	117	Broken Shale w/ Sand		X
6	117	141	Broken Shale w/ Sand	X	
6	141	162	Soft Brown Shale		X

RECEIVED
OCT 09 2013
IDWR / NORTH

Completed Depth (Measurable): 162'

Date Started: Sep 17, 2013 Date Completed: Sep 24, 2013

14. DRILLER'S CERTIFICATION:

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name H2O Well Service Inc. Co. No. 448

*Principal Driller [signature] Date 9-26-13

*Driller [signature] Date 9-27-13

*Operator II ____ Date ____

Operator I ____ Date ____

*** Signature of Principal Driller and rig operator are required.**