Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 0076704
Drilling Permit No. 86161317
Water right or injection well # _____

2. OWNER:
Name Dan Wester
Address 175 Evergreen Ln
City Priest River State ID Zip 83856

3.WELL LOCATION:
Twp. 57 North ☑ or South ☐ Rge. 4 East ☐ or West ☑
Sec. 8 ____ 1/4 (10 acres) NW 1/4 (40 acres) SW 1/4 (160 acres)
Gov't Lot _____ County Bonner
Lat. 48 ° 18.097 (Deg. and Decimal minutes)
Long. 116 ° 52.128 (Deg. and Decimal minutes)
Address of Well Site 175 Evergreen Ln
(Give at least name of road + Distance to Road or Landmark) City Priest River
Lot. _____ Blk. _____ Sub. Name _____

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other _____

5. TYPE OF WORK:
☑ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other _____

6. DRILL METHOD:
☑ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other _____

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite Chip	0	40	1250 lbs.	Temp. Casing/Dry

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2	110	.250	Steel	☑	☐	☐	☑
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☑ Y ☐ N Shoe Depth(s) 110'

9. PERFORATIONS/SCREENS:
Perforations ☐ Y ☑ N Method _____
Manufactured screen ☑ Y ☐ N Type Stainless Steel Sand Screen
Method of installation Placed at bottom and pulled casing back

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
110	115	.014	-	5"	Steel	.304

Length of Headpipe NA Length of Tailpipe NA
Packer ☐ Y ☑ N Type _____

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method
NA				

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☑ N Artesian Pressure (PSIG) NA
Describe control device NA

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 24' Static water level (ft) 60'
Water temp. (°F) Cold Bottom hole temp. (°F) Cold
Describe access port Welded Steel Cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
NA	10 gpm	240

Test method: Pump ☐ Bailer ☐ Air ☑ Flowing artesian ☐

Water quality test or comments: _____

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
12	0	24	Fine Sand		X
12	24	40	Fine Sand and Clay	X	
8	40	65	Fine Sand and Clay	X	
8	65	110	Grey Clay w/Sand Seams		X
8	110	115	Sand	X	
8	115	120	Grey Clay		X

Completed Depth (Measurable): 120'
Date Started: 6/11/2018 Date Completed: 6/12/2018

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Horsley Drilling, Inc. Co. No. 632
*Principal Driller C. Mark Horsley Date 6/13/2018
*Driller _____ Date 6/13/2018
*Operator II _____ Date _____
Operator I _____ Date _____

*** Signature of Principal Driller and rig operator are required.**