Corrected Rpt

Form 238-7
3/95

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter or Ballpoint Pen

Office Use Only
Inspected by RFN
Twp 57N Rge 5W Sec 25
SW 1/4 SE 1/4 SE 1/4
Lat: : : Long: : :

1. DRILLING PERMIT NO. 97-98-N-26 -
Other IDWR No. D0003982

2. OWNER:
Name Larry & Joan Evertt
Address 3714-167th Street NW
City Stanwood State WA Zip 98292

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S — x

Twp. 57 North ☒ or South ☐
Rge. 05 East ☐ or West ☒
Sec. 05, SW 1/4 (10 acres) SE 1/4 (40 acres) SE 1/4 (160 acres)
Gov't Lot ____ County Bonner
Lat: : : Long: : :
Address of Well Site Peninsula Road
(Give at least name of road + Distance to Road or Landmark) City Priest River

Lt. ____ Blk. ____ Sub. Name ____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	0	19	4sks	Overbore

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) ____
Was drive shoe seal tested? ☐Y ☐N How? ____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	+1	329	250	steel	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
☐ Perforations Method ____
☒ Screens Screen Type Telescoping

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
327	332	20		6"	stainless	☒	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
256 ft. below ground Artesian pressure ____ lb.
Depth flow encountered 325 ft. Describe access port or control devices: welded well cap

11. WELL TESTS:
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
20+		332'	1 hr.

Water Temp. 47F Bottom hole temp. ____
Water Quality test or comments: very clear
Depth first Water Encountered 325'

POSTED

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
10	0	16	Hard clay		x
10	16	19	Gravel w/clay		x
6	19	21	Gravel w/clay		x
6	21	42	Hard clay		x
6	42	56	Quicksand		x
6	56	59	Boulder		x
6	59	95	Hard clay		x
6	95	148	Clay		x
6	148	150	Boulder		x
6	150	173	Hard clay		x
6	173	250	Clay		x
6	250	258	Gravel		x
6	258	275	Clay		x
6	275	325	Sand & gravel		x
6	325	332	Sand & gravel w/20+gpm	x	

RECEIVED
JUL 31 1998
NORTHERN REGION
IDWR

Completed Depth 332' (Measurable)
Date: Started 7-16-98 Completed 7-21-98

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Intermountain Drilling Firm No. 513
Firm Official [signature] Date 7-22-98
and
Supervisor or Operator Josh Cook Date 7-22-98