Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 72156
Drilling Permit No. 880823
Water right or injection well #

2. OWNER:
Name Kenny Wright
Address P.O. Box 182
City Wallula State WA Zip 99363

3. WELL LOCATION:
Twp. 56 North ☒ or South ☐ Rge. 4 East ☐ or West ☒
Sec. 17 10 acres 1/4 NW 40 acres 1/4 SW 160 acres 1/4
Gov't Lot County Bonner
Lat. 48 N ° 12.035 (Deg. and Decimal minutes)
Long 116 W ° 52.294 (Deg. and Decimal minutes)
Address of Well Site 90 Shaw Rd off East Side Rd
(Give at least name of road + Distance to Road or Landmark) City Priest River
Lot. Blk. Sub. Name

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:
☐ Air Rotary ☐ Mud Rotary ☒ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite Chips	0	38	2 1/2 Bags	Temp Casing

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+1	112	.250	Steel	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 112'

9. PERFORATIONS/SCREENS:
Perforations ☐ Y ☒ N Method
Manufactured screen ☒ Y ☐ N Type Stainless Steel.
Method of installation Telescoping.

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
111	126	12	15'	5"	Stainless.	304

Length of Headpipe 1' Length of Tailpipe 0
Packer ☒ Y ☐ N Type "K"

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)
Describe control device

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 103 Static water level (ft) 90
Water temp. (°F) 42 Bottom hole temp. (°F) 42
Describe access port well cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
30	120	2 hrs.

Test method: Pump ☒ Bailer ☐ Air ☐ Flowing artesian ☐

Water quality test or comments: clear & clean

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10"	0	38			
8"	38	126			
	0	2	Topsoil		
	2	65	Hard pan Sand Gravel, Boulders		
	65	97	clay, gravel, cobbles.		
	97	103	dry Sand		
	103	126	Fine Sand & gravel	X	

RECEIVED
MAR 16 2017
IDWR / NORTH

208-263-5974
Mark Pitts
Robin Pitts
Serving North Idaho Over 20 Years
AAA SWEETWATER DRILLING
DRILLING • PUMPS • WATER TREATMENT
Complete Systems • From the Well To The House
435 Woodview Rd. • Sandpoint, ID 83864

Completed Depth (Measurable) 126
Date Started 11-8-16 Date Completed 12-1-16

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.
Company Name AAA Sweetwater Drilling Inc Co. No. 509
*Principal Driller Mark Pitts Date 12-1-16
*Driller Date 12-1-16
*Operator II Date
Operator I Date

* Signature of Principal Driller and rig operator are required.