Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D D0079597
Drilling Permit No. 889861
Water right or injection well #

2. OWNER: Jared L. Zwickey
Name
Address 1047 Harvest Mill Drive
City Manteca State CA Zip 95336

3.WELL LOCATION:
Twp. 56N North ☒ or South ☐ Rge. 05W East ☐ or West ☒
Sec. 19 ____ 10 acres 1/4 SE 40 acres 1/4 NE 160 acres 1/4
Gov't Lot ____ County Bonner
Lat. 48 ° 11 . 466 (Deg. and Decimal minutes)
Long. 117 ° 00 . 298 (Deg. and Decimal minutes)
Address of Well Site 288 Everett Huff Road
City Old Town
(Give at least name of road + Distance to Road or Landmark)
Lot. 1 Blk. ____ Sub. Name Albenson Est.

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Casing Seal	0	18	650 lbs.	Dry Pour
Holeplug	18	38	500 lbs.	Dry Pour

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2	357	.250	Steel	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 357'

9. PERFORATIONS/SCREENS:
Perforations ☐ Y ☒ N Method
Manufactured screen ☒ Y ☐ N Type Stainless Steel
Method of installation

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
357	361	.20	5'	5"	SS	

Length of Headpipe 5' Length of Tailpipe
Packer ☒ Y ☐ N Type K-Packer

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)
Describe control device

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 107 Static water level (ft) 300
Water temp. (°F) Cold Bottom hole temp. (°F) Cold
Describe access port Welded steel cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
	2	60

Test method:

Pump	Baller	Air	Flowing artesian
☐	☐	☒	☐
☐	☐	☐	☐

Water quality test or comments:

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10	0	38	Sand & Gravel		x
8	38	62	Sand & Gravel		x
8	62	64	Boulder		x
8	64	107	Sand & Gravel		x
8	107	318	Gray Clay & Sand	x	
8	318	365	Coarse Sand	x	

RECEIVED
JUL 16 2019
IDWR / NORTH

Completed Depth (Measurable): 362'
Date Started: 6/3/2019 Date Completed: 6/7/2019

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name H2O Well Service Inc. Co. No. 448
*Principal Driller Tom Date 6-11-19
*Driller Date 6-11-19
*Operator II Date
Operator I Date 6-11-19

* Signature of Principal Driller and rig operator are required.