Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D D0060970
Drilling Permit No. 863509
Water right or injection well #

2. OWNER: RICK MILLER
Name RICK MILLER
Address 665-A ALADDIN ROAD
City COLVILLE State WA Zip 99114

3.WELL LOCATION:
Twp. 57 North ☒ or South ☐ Rge. 05 East ☐ or West ☒
Sec. 16 ____ 10 acres 1/4 NW 40 acres 1/4 SE 160 acres 1/4
Gov't Lot ____ County BONNER
Lat. N48 ° 17:178 (Deg. and Decimal minutes)
Long. W116 ° 57:789 (Deg. and Decimal minutes)
Address of Well Site 355 BEAR PAW ROAD
(Give at least name of road + Distance to Road or Landmark) City PRIEST RIVER
Lot. ____ Blk. ____ Sub. Name ____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other ____

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other ____

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other ____

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
BENTONITE	0	20	11 BAGS	TEMP CASING

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6	+1	35	250	STEEL	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 54

9. PERFORATIONS/SCREENS:
Perforations ☐ Y ☒ N Method ____
Manufactured screen ☒ Y ☐ N Type ALLOY
Method of installation PULL BACK

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
35	40	20	5'	6"	S.S	304

Length of Headpipe 2' Length of Tailpipe ____
Packer ☒ Y ☐ N Type K

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) ____
Describe control device ____

57N 05W 16

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 225 Static water level (ft) 110
Water temp. (°F) ____ Bottom hole temp. (°F) ____
Describe access port ____

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
12'	8+	30

Test method:

Pump	Bailer	Air	Flowing artesian
☐	☒	☐	☐
☐	☐	☐	☐

Water quality test or comments: ____

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10	0	40	SAND		X
6	40	220	SILT & CLAY		X
6	220	240	SAND	X	

RECEIVED
JUL 02 2012
IDWR / NORTH

Completed Depth (Measurable): 240'
Date Started: 05-29-12 Date Completed: 06-12-12

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name CARL PITTS & SONS Co. No. 168
*Principal Driller Steve Pitts Date Jun 14, 2012
*Driller Steve Pitts Date 6/14/12
*Operator II ____ Date ____
Operator I ____ Date ____

*** Signature of Principal Driller and rig operator are required.**