Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 0072235

Drilling Permit No. 8799102

Water right or injection well #

2. OWNER:

Name Jeff Aronson

Address 5. 4116

City Spokane State WA Zip 99202

3. WELL LOCATION:

Twp. 57 North ☒ or South ☐ Rge. 04 East ☐ or West ☒

Sec. 31 ___ 10 acres 1/4 SW 40 acres 1/4 SE 160 acres 1/4

Gov't Lot ___ County Bonner

Lat. 48 ° 14:477 (Deg. and Decimal minutes)

Long. 116 ° 52.763 (Deg. and Decimal minutes)

Address of Well Site 13369 Robin Drive

(Give at least name of road + Distance to Road or Landmark) City Priest River

Lot. 2 Blk. ___ Sub. Name ___

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:

☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:

☐ Air Rotary ☐ Mud Rotary ☒ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite	0	38	900.5	Pour

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+1.5	65	250	Steel	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 65'

9. PERFORATIONS/SCREENS:

Perforations ☐ Y ☒ N Method

Manufactured screen ☒ Y ☐ N Type Stainless Steel

Method of installation Hammer Back

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
65	70'	20'	5"	5"	SS	304

Length of Headpipe 2' Length of Tailpipe

Packer ☒ Y ☐ N Type K-packer

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method
	NA			

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)

Describe control device

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) ___ Static water level (ft) +1'

Water temp. (°F) Cold Bottom hole temp. (°F)

Describe access port Well Cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
	50+	2 hrs

Test method: Pump ☒ Bailer ☒ Air ☐ Flowing artesian ☐

Water quality test or comments:

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10	0	3	Brown Clay		X
10	3	10	Cobbles + Sand		X
10	10	15	Blue Clay		X
10	15	17	Gravel		X
10	17	40	Blue Clay	X	
6	40	100	Blue silt sandy sand	X	
6	100	70	Coarse sand + gravel	X	

RECEIVED
SEP 14 2016
IDWR / NORTH

Completed Depth (Measurable): 70

Date Started: 8.17.16 Date Completed: 8.28.16

14. DRILLER'S CERTIFICATION:

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Pioneer Well Drilling Co. No. 725

*Principal Driller John Mallard Date 8.28.16

*Driller John Mallard Date 8.28.16

*Operator II Date

Operator I Date

* Signature of Principal Driller and rig operator are required.