Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 0088373
Drilling Permit No. 900855
Water right or injection well #

2. OWNER:
Name Phil & Carol Sellards
Address PO Box 235
City Coolin State ID Zip 83821

3.WELL LOCATION:
Twp. 57 North ☒ or South ☐ Rge. 05 East ☐ or West ☒
Sec. 17 ____ 10 acres 1/4 NW 40 acres 1/4 NW 160 acres 1/4
Gov't Lot ____ County Bonner
Lat. 48 ° 17.6868N (Deg. and Decimal minutes)
Long. 116 ° 59.9467W (Deg. and Decimal minutes)
Address of Well Site NKA Bear Paw Road
RP57N05W173010A City Priest River
(Give at least name of road + Distance to Road or Landmark)
Lot. ____ Blk. ____ Sub. Name

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite Chips	0	38	1,050 lbs	Temp Casing

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2	240	.250	Steel	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☐ Y ☒ N Shoe Depth(s)

9. PERFORATIONS/SCREENS:
Perforations ☐ Y ☒ N Method
Manufactured screen ☒ Y ☐ N Type Stainless Steel Wire Wrapped
Method of installation Set in place and pulled back to expose

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
230	240	.020	---	6"	S.S.	.250

Length of Headpipe 6" Length of Tailpipe N/A
Packer ☒ Y ☐ N Type K-Packer @ 229'

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method
N/A				

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)
Describe control device

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 0 Static water level (ft) 70
Water temp. (°F) Cold Bottom hole temp. (°F) Cold
Describe access port Welded Steel Cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
N/A	100+ gpm	240

Test method: Pump ☐ Bailer ☐ Air ☒ Flowing artesian ☐

Water quality test or comments:

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
12	0	38	Sand & Brown Clay	X	
8	38	62	Sand & Brown Clay	X	
8	62	134	Gray Clay & Fine Sand	X	
8	134	146	Fine Sand & Gray Clay	X	
8	146	184	Gray Clay & Fine Sand	X	
8	184	240	Large Brown Sand	X	

RECEIVED
JUL 29 2021
IDWR/NORTH

Completed Depth (Measurable): 240'
Date Started: 07/22/2021 Date Completed: 07/26/2021

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Horsley Drilling, Inc. Co. No. 632
*Principal Driller C. Mark Horsley Date 07/26/2021
*Driller Justin Durazo Date 07/26/2021
*Operator II Date
Operator I Kiel Brooks Date 07/26/2021

* **Signature of Principal Driller and rig operator are required.**