Form 238-7
6/02

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Office Use Only
Well ID No.
Inspected by
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D 0044984
DRILLING PERMIT NO. 840467
Water Right or Injection Well No.

RECEIVED

2. OWNER:
Name Marilyn Cook
Address Box 368
City Priest River State ID Zip 83856

3. LOCATION OF WELL by legal description:
You must provide address or Lot, Blk, Sub. or Directions to well.
Twp. 56 North ☑ or South ☐
Rge. 4 East ☐ or West ☑
Sec. 33, ____ 1/4 (10 acres) SE 1/4 (40 acres) NE 1/4 (160 acres)
Gov't Lot ____ County Bonner
Lat: : : Long: : :
Address of Well Site 1022 Cook Rd
(Give at least name of road + Distance to Road or Landmark) City Priest River
Lt. ____ Blk. ____ Sub. Name ____

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement etc.)
☑ New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD:
☐ Air Rotary ☑ Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

Seal Material	From	To	Weight / Volume	Seal Placement Method
Bentonite	0	18	200 lbs	Temp Casing

Was drive shoe used? ☑ Y ☐ N Shoe Depth(s) 58
Was drive shoe seal tested? ☐ Y ☑ N How? ____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+1	58	280	Steel	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____
Packer ☑ Y ☐ N Type K

9. PERFORATIONS/SCREENS PACKER TYPE
Perforation Method Factory Screen
Screen Type & Method of Installation Alloy - pullback

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
58	63	30	304	6"	SS	☐	☐
						☐	☐
						☐	☐

10. FILTER PACK

Filter Material	From	To	Weight / Volume	Placement Method

11. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
-1 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices: ____

56 N 4 W 33

12. WELL TESTS:
☐ Pump ☑ Bailer ☐ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
5	100	60'	1 hr

Water Temp. COLD Bottom hole temp. ____
Water Quality test or comments: ____
Depth first Water Encounter 30'

13. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8	0	20	Gravel, Silt, Clay		✓
6	20	30	Sand clay		✓
6	30	63	Sand Clay layers	✓	

RECEIVED
JAN 30 2007
IDWR/North

Completed Depth 63 (Measurable)
Date: Started 6/26/06 Completed 7/5/06

14. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Carl Pitts & Sons Firm No. 168
Principal Driller Steve Pitts Date 7/20/06
and
Driller or Operator II ____ Date ____
Operator I ____ Date ____

Principal Driller and Rig Operator *Required.*
Operator I must have signature of Driller/Operator II.

FORWARD WHITE COPY TO WATER RESOURCES