RECEIVED
DEC 07 1998

Form 238-7
11/97

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

78241

Office Use Only
Inspected by _____
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D 000 5286
DRILLING PERMIT NO. 97-98-N-36
Other IDWR No.

2. OWNER:
Name Don Brock
Address Peninsula Lp Rd.
City Priest River State Id. Zip 83856

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

POSTED

Twp. 57 North X or South ☐
Rge. 4 East ☐ or West X
Sec. 29 ____ 1/4 SW 1/4 SW 1/4
Gov't Lot ____ County Bonner
Lat: : : Long: : :
Address of Well Site 1 mile in on Peninsula Rd.
(Give at least name of road + Distance to Road or Landmark)
City

Lt. ____ Blk. ____ Sub. Name ____

4. USE:
X Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement etc.)
X New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD
☐ Air Rotary X Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT (sacks or Pounds)	METHOD
Bentonite	0	18	7	Temp Casing

Was drive shoe used? X Y ☐ N Shoe Depth(s) 306
Was drive shoe seal tested? ☐ Y X N How?

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+1	306	250	Steel	X	☐	X	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
Perforations Method Johnson
Screens Screen Type Telescoping

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
306	311	10		6	SS	☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
246 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices: ____

11. WELL TESTS:
☐ Pump X Bailer ☐ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
2	40'	306'	1 hr

Water Temp. ____ Bottom hole temp. ____
Water Quality test or comments: ____
Depth first Water Encountered 246

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8	0	18	Cobbles + gravel + Clay		X
6	18	40	Clay + gravel		X
	40	100	Clay + gravel (Boulders)		X
	100	150	Clay + gravel		X
	150	200	Clay + gravel (Boulders)		X
	200	246	Clay + Sand mostly Clay		X
	246	300	Clay + Sand	X	
	300	306	Sand + Clay	X	
	306	311	Sand + Clay layers	X	

Completed Depth 311' (Measurable)
Date: Started 9-17-98 Completed 10-6-98

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Carl Pitts & Sons Drilling Inc Firm No. 168
Firm Official Carl Pitts Date 10-6-98
and
Driller or Operator Steve Pitts Date 10-6-98
(Sign once if Firm Official & Operator)

57N 4W 29

FORWARD WHITE COPY TO WATER RESOURCES