Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D D0072172
Drilling Permit No. 879503
Water right or injection well #

2. OWNER: Dan Reeder
Name
Address P.O. Box 880
City Priest River State ID Zip 83856

3.WELL LOCATION:
Twp. 57 North ☒ or South ☐ Rge. 05 East ☐ or West ☒
Sec. 14 ____ 10 acres 1/4 SW 40 acres 1/4 SE 160 acres 1/4
Gov't Lot ____ County Bonner
Lat. 48 ° 17 . 090 (Deg. and Decimal minutes)
Long. 116 ° 55 . 518 (Deg. and Decimal minutes)
Address of Well Site 350 Buckskin Flats Rd.
(Give at least name of road + Distance to Road or Landmark) City Priest River
Lot. ____ Blk. ____ Sub. Name

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Gran. Bentonite	0	20	550 lbs.	Dry Pour
3/8 Chip Benton	20	38	500 lbs.	Dry Pour

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2	54	.250	Steel	☒	☐	☐	☒
4"	-7	282	.200	PVC	☐	☒	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 54'

9. PERFORATIONS/SCREENS:
Perforations ☒ Y ☐ N Method Skilsaw
Manufactured screen ☐ Y ☒ N Type
Method of installation

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
262	282	1/8x6	48	4"	PVC	.200

Length of Headpipe ____ Length of Tailpipe ____
Packer ☐ Y ☒ N Type

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)
Describe control device

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 215 Static water level (ft) 70
Water temp. (°F) Cold Bottom hole temp. (°F) Cold
Describe access port Welded steel cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)	Test method: Pump	Bailer	Air	Flowing artesian
280	5	1 hr.	☐	☐	☒	☐
			☐	☐	☐	☐

Water quality test or comments: Clear

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
12	0	34	Brown Clay		X
10	34	38	Black Shale & Clay		X
8	38	54	Soft Black Shale		X
6	54	215	Black & White Shale		X
6	215	217	Blk Shale & Soft Broken Quartz	X	
6	217	282	Black & Green Shale		X

RECEIVED
SEP 12 2016
IDWR / NORTH

Completed Depth (Measurable): 282'
Date Started: Jul 21, 2016 Date Completed: Jul 25, 2016

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name H2O Well Service Inc. Co. No. 448
*Principal Driller [signature] Date 7/27/16
*Driller [signature] Date 7-29-16
*Operator II ____ Date ____
Operator I [signature] Date 7-29-16

* Signature of Principal Driller and rig operator are required.