NO19638

Form 238-7
6/02

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Office Use Only
Well ID No.
Inspected by
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D0055465
DRILLING PERMIT NO.
Water Right or Injection Well No.

2. OWNER:
Name West Bonner County Groomer
Address 2677 Dickensheet Rd.
City Coolin State ID Zip 83821

3. LOCATION OF WELL by legal description:
You must provide address or Lot, Blk, Sub. or Directions to well.
Twp. 59N North ☒ or South ☐
Rge. 4W East ☐ or West ☒
Sec. 15, ____ 1/4 (10 acres) SW 1/4 (40 acres) SW 1/4 (160 acres)
Gov't Lot ____ County Bonner
Lat: : : **Long:** : :
Address of Well Site same
City Coolin
(Give at least name of road + Distance to Road or Landmark)
Lt. ____ Blk. ____ Sub. Name

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other

6. DRILL METHOD:
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other

7. SEALING PROCEDURES

Seal Material	From	To	Weight / Volume	Seal Placement Method
Bentonite	0	60	8sacks	Temp Casing

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 299
Was drive shoe seal tested? ☐ Y ☒ N How?

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+1	299	250	Steel	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe 3' Length of Tailpipe —
Packer ☒ Y ☐ N Type K PAK

9. PERFORATIONS/SCREENS PACKER TYPE
Perforation Method Factory Slot
Screen Type & Method of Installation Johnson

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
299	304	18	304	6"	Stainless Steel	☐	☐
						☐	☐
						☐	☐

10. FILTER PACK

Filter Material	From	To	Weight / Volume	Placement Method

11. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
60 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices:

12. WELL TESTS:
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
8 GPM	10'	230'	1½ Hr

Water Temp. Cold Bottom hole temp.
Water Quality test or comments:
Depth first Water Encounter 230

13. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
6	0	2	Topsoil		✓
6	2	9	Sand + Gravel		✓
6	9	20	Clay		✓
6	20	160	Clay		✓
6	160	200	Clay + Fine Sand		✓
6	200	230	Clay		✓
6	230	300	Fine Sand 6ths	✓	
6	300	304	Sand 20ths	✓	

RECEIVED
DEC 15 2008
IDWR/North
ENTERED DBV
SCANNED
MAR 25 2010

Completed Depth 304' (Measurable)
Date: Started 11-5-08 Completed 11-20-08

14. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.
Company Name Carl Pitts & Sons Well Drilling Firm No. 168
Principal Driller Steve Pitts Date 12-10-08
and
Driller or Operator II John E. Pitts Date 12-10-08
Operator I ____ Date ____
Principal Driller and Rig Operator *Required.*
Operator I must have signature of Driller/Operator II.

FORWARD WHITE COPY TO WATER RESOURCES