Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D D0091199

Drilling Permit No. 905052

Water right or injection well #

2. OWNER: David & Beverlee Butts

Name

Address 2925 NW Shenandoah Terrace

City Portland State OR Zip 97210

3.WELL LOCATION:

Twp. 49N North ☒ or South ☐ Rge. 04W East ☐ or West ☒

Sec. 16 ____ 1/4 (10 acres) SE 1/4 (40 acres) NE 1/4 (160 acres)

Gov't Lot ____ County Kootenai

Lat. 47 ° 35 . 570 (Deg. and Decimal minutes)

Long. 116 ° 51 . 199 (Deg. and Decimal minutes)

Address of Well Site 9680 S. Loffs Bay Road City Coeur d' Alene

(Give at least name of road + Distance to Road or Landmark)

Lot. ____ Blk. ____ Sub. Name ____

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:

☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:

☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Holeplug	0	38	950 lbs.	Dry Pour

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2	38	.250	Steel	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 38'

9. PERFORATIONS/SCREENS:

Perforations ☐ Y ☒ N Method

Manufactured screen ☐ Y ☒ N Type

Method of installation

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule

Length of Headpipe ____ Length of Tailpipe ____

Packer ☐ Y ☒ N Type

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)

Describe control device

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) N/A Static water level (ft) N/A

Water temp. (°F) N/A Bottom hole temp. (°F) N/A

Describe access port welded steel cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
	N/A	N/A

Test method:

Pump	Bailer	Air	Flowing artesian
☐	☐	☒	☐
☐	☐	☐	☐

Water quality test or comments:

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10	0	1	Back Fill		X
10	1	10	Clay		X
10	10	13	Decomposed Granite		X
10	13	38	Soft Salt & Pepper Granite		X
6	38	76	Soft Salt & Pepper Granite		X
6	76	80	Soft Tan Granite saturated/unusable	X	
6	80	100	Green & Black Granite w/ Mica		X
6	100	230	Salt & Pepper Granite w/ Mica		X
6	230	600	Salt & Pepper Granite		X

RECEIVED
MAY 24 2022
IDWR/NORTH

Completed Depth (Measurable): 600'

Date Started: May 12, 2022 Date Completed: May 17, 2022

14. DRILLER'S CERTIFICATION:

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name H2O Well Service Inc. Co. No. 448

*Principal Driller ____ Date 5-18-22

*Driller ____ Date 5-18-22

*Operator II ____ Date 5-15-22

Operator I ____ Date ____

*** Signature of Principal Driller and rig operator are required.**