Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 0091296
Drilling Permit No. 905058
Water right or injection well #

2. OWNER: Dore, Robert & Pamela
Name
Address 1404 G St SE
City Auburn State WA Zip 98002

3. WELL LOCATION:
Twp. 57 North ☒ or South ☐ Rge. 41 East ☐ or West ☒
Sec. 09 ___ 1/4 (10 acres) NE 1/4 (40 acres) SW 1/4 (160 acres)
Gov't Lot ___ County Bonner
Lat. 48 ° 18.040 (Deg. and Decimal minutes)
Long. 116 ° 50.554 (Deg. and Decimal minutes)
Address of Well Site Eastside Rd
(Give at least name of road + Distance to Road or Landmark) City Priest River
Lot. ___ Blk. ___ Sub. Name

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite	0	38	2450 lbs	Temp Casing

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6	+2	93	.250	SS	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 93'

9. PERFORATIONS/SCREENS:
Perforations ☐ Y ☒ N Method
Manufactured screen ☒ Y ☐ N Type Stainless Steel
Method of Installation

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
93	98	.16	5	5"	SS	

Length of Headpipe 5' Length of Tailpipe
Packer ☒ Y ☐ N Type K-Packer

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)
Describe control device

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 40' Static water level (ft) 25'
Water temp. (°F) Cold Bottom hole temp. (°F) Cold
Describe access port Weld on Cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)	Test method: Pump	Bailer	Air	Flowing artesian
100 %	20gpm	60 min	☐	☐	☒	☐
			☐	☐	☐	☐

Water quality test or comments: Clear - Cold

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10	0	30	Clay Brown, Tan Sand		X
10	30	38	Clay, Tan Sand, Gravel		X
8	38	43	Clay, Tan Sand, Gravel		X
8	43	100	Sand, Gravel	X	

RECEIVED
MAY 24 2022
IDWR/NORTH

Completed Depth (Measurable): 98'
Date Started: May 11, 2022 Date Completed: May 12, 2022

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name H2O Well Service Inc Co. No. 448
*Principal Driller Tom Rupel Date 5-19-22
*Driller Tom McLaughlin Date 5-19-22
*Operator II [illegible] Date 5-19-22
Operator I Date

* Signature of Principal Driller and rig operator are required.