Form 238-7
Rev 7/12/23

65

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 0106128
Drilling Permit No. 918718
Water right or injection well #

2. OWNER: Better Budget Builders
Name
Address 4713 W. Hearst Dr
City Meridian State Id Zip 83642

3.WELL LOCATION:
Twp. 10 North ☒ or South ☐ Rge. 01 East ☒ or West ☐
Sec. 24 NE (40 acres) 1/4 SW (160 acres) 1/4

Gov't Lot County Gem
Lat. 44 ° 11.069000' (Deg. and Decimal minutes)
Long. -116 ° 17.232000' (Deg. and Decimal minutes)
Address of Well Site 22350 High Valley Road
(Give at least name of road + Distance to Road or Landmark) City Sweet
Lot. Blk. Sub. Name

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
3/8" Chip Bent	0'	38'	1200lbs	Poured

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2'	38'	.250	Steel	☑	☐	☐	☑
					☐	☐	☐	☐
4.5"	10'	190'	sdr17	PVC	☐	☑	☑	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 38'

9. PERFORATIONS/SCREENS:
Perforations ☐ Y ☒ N Method
Manufactured screen ☒ Y ☐ N Type Certa-Lok Slotted Pipe
Method of installation Lowered

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
190'	250'	.020	60'	4.5"	PVC	SDR-17

Length of Headpipe Length of Tailpipe
Packer ☐ Y ☒ N Type

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)
Describe control device

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 218' Static water level (ft) 198'
Water temp. (°F) 59* Bottom hole temp. (°F)
Describe access port Turtle Cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
	15 GPM	60 Minutes

Test method:

Pump	Bailer	Air	Flowing artesian
☐	☐	☑	☐
☐	☐	☐	☐

Water quality test or comments:

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10"	0'	20'	Brown Basalt		X
10"	20'	38'	Black Basalt		X
6"	38'	120'	Black Basalt		X
6"	120'	140'	Red Cinders		X
6"	140'	200'	Brown Basalt		X
6"	200'	250'	Broken Black Basalt	X	

RECEIVED
JAN 21 2025
WATER RESOURCES
WESTERN REGION

Completed Depth (Measurable): 250'
Date Started: 12/17/2024 Date Completed: 12/31/2024

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Valley Pump & Equipment Co Co. No. 708
*Principal Driller Ryan Fullerton Date 01/21/2025
*Driller Date
*Operator Bobby Pevier Date 01/21/2025
*Operator Date
Other Dillon Griffith Date 01/21/2025
Other Date

*** Signature of Principal Driller and rig operator are required.**