63

Form 238-7
6/02

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

849435

Office Use Only
Well ID No. 419317
Inspected by
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D 00 52270
DRILLING PERMIT NO.
Water Right or Injection Well No.

2. OWNER:
Name DAVID ROSS
Address 6330 LOON AVENUE
City BOISE State ID Zip 83709

3. LOCATION OF WELL by legal description:
You must provide address or Lot, Blk, Sub. or Directions to well.
Twp. 4 North ■ or South ☐
Rge. 5 East ☐ or West ■
Sec. 21, ____ 1/4 (10 acres) SE 1/4 (40 acres) NE 1/4 (160 acres)
Gov't Lot ____ County CANYON
Lat: : : Long: : :
Address of Well Site 20511 FARGO RD.
City WILDER
(Give at least name of road + Distance to Road or Landmark)
Lt. ____ Blk. ____ Sub. Name

4. USE:
■ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK check all that apply (Replacement etc.)
■ New Well ☐ Modify ☐ Abandonment ☐ Other

6. DRILL METHOD:
☐ Air Rotary ■ Cable ☐ Mud Rotary ☐ Other

7. SEALING PROCEDURES

Seal Material	From	To	Weight / Volume	Seal Placement Method
BENTONITE #5 GRAN.	0	18	7 SACKS	DRY OVERBORE-POUR

Was drive shoe used? ■ Y ☐ N Shoe Depth(s) 161'
Was drive shoe seal tested? ■ Y ☐ N How? BAILED

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+1	160	250	STEEL	■	☐	■	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____
Packer ☐ Y ☐ N Type

9. PERFORATIONS/SCREENS PACKER TYPE
Perforation Method
Screen Type & Method of Installation

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. FILTER PACK

Filter Material	From	To	Weight / Volume	Placement Method

11. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
130 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices:
WELL CAP

12. WELL TESTS:
☐ Pump ■ Bailer ☐ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
10-15	10'	140'	2HRS.

Water Temp. 62° Bottom hole temp.
Water Quality test or comments: 10 GRNS.
Depth first Water Encounter

13. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
10" 6"	0	7	SANDY BROWN CLAY		—
	7	15	GRAVEL - HARD PAN		—
6"	15	28	GRAVEL - HARD		—
	28	49	BROWN SAND		—
	49	82	SANDY BROWN CLAY		—
	82	147	BROWN SAND		—
	147	168	BROWN CLAY		—
	168	185	BROWN CLAY - GRAVEL	—	
	185		BROWN SAND	—	

RECEIVED
JAN 24 2008
WATER RESOURCES
WESTERN REGION

RECEIVED
NOV 14 2007
WATER RESOURCES
WESTERN REGION

Completed Depth 185' (Measurable)
Date: Started 10-10-07 Completed 10-19-07

14. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name KENNE METZER DRILLING Firm No. 93
Principal Driller Kenne Metzer Date 10-26-07
and
Driller or Operator II Dennis Vice Date 10-26-07
Operator I ____ Date ____
Principal Driller and Rig Operator *Required.*
Operator I must have signature of Driller/Operator II.

FORWARD WHITE COPY TO WATER RESOURCES