Form 238-7
6/07

63

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 0080255
Drilling Permit No. 868180
Water right or injection well #

2. OWNER: Stephen & Mary Lou Kaplan
Name
Address 6763 Woodlyn Rd
City Ferndale State WA Zip 98248

3.WELL LOCATION:
Twp. 4 North ☒ or South ☐ Rge. 5 East ☐ or West ☒
Sec. 22 ____ 10 acres ____ 1/4 NW 40 acres 1/4 SW 160 acres 1/4
Gov't Lot ____ County Canyon
Lat. 43 ° 39.922 (Deg. and Decimal minutes)
Long. 116 ° 55.731 (Deg. and Decimal minutes)
Address of Well Site Bird Haven Ct.
(Give at least name of road + Distance to Road or Landmark) City Wilder
Lot. ____ Blk. ____ Sub. Name

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
3/4 bentonite	0	40	1200lbs	Dry pour

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2	108	.250	Steel	☒	☐	☐	☒
5"	103	108	.188	Steel	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 108 ft

9. PERFORATIONS/SCREENS:
Perforations ☐ Y ☒ N Method
Manufactured screen ☒ Y ☐ N Type Johnson
Method of installation Wash in

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
108	113	.018		5"	Stainless	

Length of Headpipe 5 ft Length of Tailpipe N/A
Packer ☒ Y ☐ N Type double wiper

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method
N/A				
N/A				

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)
Describe control device

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 54 Static water level (ft) 54
Water temp. (°F) 55 Bottom hole temp. (°F)
Describe access port Well cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
	27	

Test method:

Pump	Bailer	Air	Flowing artesian
☐	☐	☒	☐
☐	☐	☐	☐

Water quality test or comments:

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10"	0	1	Top soil		X
"	1	30	Brown sand w/clay streaks		X
"	30	40	Tan clay w/gravel		X
6"	40	42	Gravel w/tan clay		X
"	42	50	Gravel & sand		X
"	50	60	Tan sandstone	X	
"	60	90	Gravel & sand	X	
"	90	98	Tan clay		X
"	98	107	Sand	X	
"	107	108	Tan clay		X
"	108	113	Sand	X	

RECEIVED
NOV 07 2018
WATER RESOURCES
WESTERN REGION

Completed Depth (Measurable): 113 ft
Date Started: Oct 31, 2018 Date Completed: Nov 2, 2018

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Coonse Well Drilling & Pump Co. No. 409
*Principal Driller Gary E. Coonse Date Nov 5, 2018
*Driller Date Nov 5, 2018
*Operator II Date
Operator I Date Nov 5, 2018

* Signature of Principal Driller and rig operator are required.