Form 238-7
6/07

63

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

RECEIVED
OCT 03 2019
WATER RESOURCES
WESTERN REGION

1. WELL TAG NO. D 0083248
Drilling Permit No. 891514
Water right or injection well #

2. OWNER: Shawn Myers
Name
Address 20481 Fargo Rd
City Wilder State Id Zip 83676

3.WELL LOCATION:
Twp. 4 North ☒ or South ☐ Rge. 5 East ☐ or West ☒
Sec. 21 ____ 1/4 (10 acres) NE 1/4 (40 acres) SE 1/4 (160 acres)
Gov't Lot ____ County
Lat. 43 ° 40.100 (Deg. and Decimal minutes)
Long. 116 ° 56.058 (Deg. and Decimal minutes)
Address of Well Site Same
(Give at least name of road + Distance to Road or Landmark) City
Lot. ____ Blk. ____ Sub. Name

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:
☐ Air Rotary ☐ Mud Rotary ☒ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
bentonite chip	0	39	1150lbs	poured from top

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	145	1.5	.250	steel	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 145

9. PERFORATIONS/SCREENS:
Perforations ☐ Y ☒ N Method
Manufactured screen ☒ Y ☐ N Type johnson screen
Method of installation pull back

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
158	148	20	10	5"	SS	.250

Length of Headpipe 5' Length of Tailpipe welded 3\8 plate
Packer ☒ Y ☐ N Type 3 lip k packer

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method
N\A				

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)
Describe control device

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) ____ Static water level (ft) 100
Water temp. (°F) 65 Bottom hole temp. (°F)
Describe access port

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)	Test method: Pump	Bailer	Air	Flowing artesian
	25	2hr	☐	☐	☒	☐
			☐	☐	☐	☐

Water quality test or comments:

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10	0	36	sand		X
10	36	39	clay		X
6	39	42	sand		X
6	42	58	sand		X
6	58	85	clay		X
6	85	145	sand	X	
6	145	158	course sand	X	

Completed Depth (Measurable): 158
Date Started: 9\20\19 Date Completed: 9\30\19

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Highline Drilling LLC Co. No. 769
*Principal Driller Matt Mulerad Date 10/1/19
*Driller Date
*Operator II Date
Operator I Date

*** Signature of Principal Driller and rig operator are required.**