Form 238-7
1/78

STATE OF IDAHO
DEPARTMENT OF WATER RESOURCES

TYPEWRITER OR BALLPOINT PEN

POSTED

WELL DRILLER'S REPORT

State law requires that this report be filed with the Director, Department of Water Resources within 30 days after the completion or abandonment of the well.

1. WELL OWNER

Name Charles Pol

Address RR#2 Hayden Lake, Idaho 83835

Owner's Permit No. 95-78-N-39-1

2. NATURE OF WORK

☐ New well ☒ Deepened ☐ Replacement
☐ Abandoned (describe method of abandoning) _____

3. PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Test ☐ Municipal
☐ Industrial ☐ Stock ☐ Waste Disposal or Injection
☐ Other _____ (specify type)

4. METHOD DRILLED

☒ Rotary ☐ Air ☐ Hydraulic ☐ Reverse rotary
☐ Cable ☐ Dug ☐ Other _____

5. WELL CONSTRUCTION

Casing schedule: ☐ Steel ☐ Concrete ☒ Other P.V.C.

Thickness	Diameter	From	To
160 PSI inches	4 inches	5 feet	340 feet
inches	inches	feet	feet
inches	inches	feet	feet
inches	inches	feet	feet

Was casing drive shoe used? ☐ Yes ☐ No
Was a packer or seal used? ☐ Yes ☐ No
Perforated? ☒ Yes ☐ No P.V.C Saw
How perforated? ☐ Factory ☐ Knife ☐ Torch
Size of perforation 1/8 inches by 6 inches

Number	From	To
perforations	feet	feet
80 perforations	180 feet	220 feet
120 perforations	280 feet	340 feet

Well screen installed? ☐ Yes ☒ No
Manufacturer's name _____
Type _____ Model No. _____
Diameter ____ Slot size ____ Set from ____ feet to ____ feet
Diameter ____ Slot size ____ Set from ____ feet to ____ feet
Gravel packed? ☐ Yes ☒ No ☐ Size of gravel _____
Placed from _____ feet to _____ feet
Surface seal depth [redacted] Material used in seal: ☐ Cement grout ☐ Puddling clay ☐ Well cuttings
Sealing procedure used: ☐ Slurry pit ☐ Temp. surface casing ☐ Overbore to seal depth
Method of joining casing: ☐ Threaded ☐ Welded ☐ Solvent Weld
☐ Cemented between strata
Describe access port Monter well Cap Bolt on Top

6. LOCATION OF WELL

Sketch map location must agree with written location.

N
W E
S

Subdivision Name _____
Lot No. _____ Block No. _____

County Kootenai

SE ¼ SE ¼ Sec. 33, T. 52 N/S, R. 3 E/W.

7. WATER LEVEL

Static water level 155 feet below land surface.
Flowing? ☐ Yes ☐ No G.P.M. flow _____
Artesian closed-in pressure _____ p.s.i.
Controlled by: ☐ Valve ☐ Cap ☐ Plug
Temperature cold °F. Quality _____

8. WELL TEST DATA

☐ Pump ☐ Bailer ☒ Air ☐ Other _____

Discharge G.P.M.	Pumping Level	Hours Pumped
3+		

9. LITHOLOGIC LOG

Hole Diam.	Depth From	Depth To	Material	Water Yes	Water No
6"	205	210	Clay Black		✓
	210	225	Clay Brown Hard		✓
	225	310	Basalt Black hard water	✓	
	310	315	Clay Brown Hard		✓
	315	330	Clay white soft		✓
	330	365	Clay white Quartz water	✓	

RECEIVED
FEB 13 1980
Department of Water Resources
Northern District Office

10.

Work started 4/9/79 finished 4/11/79

11. DRILLERS CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name American Drilling Firm No. 269

Address PO Box 4977 Spokane Wa Date 4/27/79

Signed by (Firm Official) [illegible]

and

(Operator) Dallas C. Wright

MICROFILMED

USE ADDITIONAL SHEETS IF NECESSARY — FORWARD THE WHITE COPY TO THE DEPARTMENT