RECEIVED
JUL 22 1996
NORTHERN REGION
IDWR

10/29/96

Form 238-7
3/95

IDAHO DEPARTMENT OF WATER RESOURCES

POSTED
99-96-N-D

WELL DRILLER'S REPORT

Use Typewriter or Ballpoint Pen

097932

Office Use Only
Inspected by _____
Twp____ Rge____ Sec____
____1/4 ____1/4 ____1/4
Lat: : : Long: : :

1. ~~DRILLING PERMIT NO.~~ 92-96-N-~~X~~10
Other IDWR No. _____

2. OWNER:
Name [redacted] Ken Schiermeister
Address 910 6th Ave
City St. Maries State ID Zip 83861

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S

Twp. 45 North ☑ or South ☐
Rge. 1 East ☐ or West ☑
Sec. 20, NW 1/4 (10 acres) SE 1/4 (40 acres) NE 1/4 (160 acres)
Gov't Lot ____ County Kootenai
Lat: ____ Long: ____ Form: Segm
Address of Well Site: Hwy 3 TO F ~~Left~~ approx ½ mi go L Threw fence gate
(Give at least name of road + distance to Road or Landmark)
City St. Maries

Lt. ____ Blk. ____ Sub. Name ____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	1	20	500	Trimmie

Was drive shoe used? ☒Y ☐ N Shoe Depth(s) 28
Was drive shoe seal tested? ☒Y ☐N How? Pounds

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	1	28	250	Steel	☒	☐	☒	☐
4	40	190	160	PVC	☐	☒	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
☒ Perforations Method Drilled 5/16
☐ Screens Screen Type ____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
100	190	5/16	80	4"	PVC	☐	☒
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
60 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices: ____

SENE 20 45N 1W

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
EST 20	By Air Lift		

Water Temp. cold Bottom hole temp. cold
Water Quality test or comments: good
Depth first Water Encountered 185

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8	1	3	Top Soil		X
8	3	15	Brown Clay		X
8	15	20	Broken Basalt		X
8	20	28	Fractured Basalt		X
6	20	145	Hard Basalt		X
6	145	175	Fractured Basalt		X
6	175	190	Decomposed granite	X	

Completed Depth 190 (Measurable)
Date: Started 6/15/96 Completed 6/16/96

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Precision Drilling Firm No. [illegible]
Firm Official John D Cammack Date 6/17/96
and
Supervisor or Operator John D Cammack Date 6/18/96
(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES