Form 238-7
3/95

POSTED

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter or Ballpoint Pen

77916

Office Use Only
Inspected by _____
Twp ____ Rge ____ Sec ____
____1/4 ____1/4 ____1/4
Lat: : : Long: : :

1. DRILLING PERMIT NO. 96-98-N. 9 -
Other IDWR No. D0003290

2. OWNER:
Name Sol Carter
Address P.O.Box 34
City LaClede State ID Zip 83841

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S — X

Twp. 54 North XX or South ☐
Rge. 04 East ☐ or West XX
Sec. 29, ____ 10 acres 1/4 SW 40 acres 1/4 SW 160 acres 1/4
Gov't Lot ____ County Bonner
Lat: : : Long: : :
Address of Well Site Spirit Lake Rd.
City Priest River
(Give at least name of road + Distance to Road or Landmark)

Lt. ____ Blk. ____ Sub. Name ____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement etc.)
XX New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD
XX Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	0	19	4sks	Overbore

Was drive shoe used? XX Y ☐ N Shoe Depth(s) ____
Was drive shoe seal tested? ☐Y ☐N How? ____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	+1	466	250	steel	XX	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
☐ Perforations Method ____
☐ Screens Screen Type ____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
400 ft. below ground Artesian pressure ____ lb.
Depth flow encountered 440 ft. Describe access port or control devices: Turtle well cap

SWSW 29 54N 4W

11. WELL TESTS:
☐ Pump ☐ Bailer XX Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
20 gpm		466'	1 hr

Water Temp. 47 Bottom hole temp. ____
Water Quality test or comments: clear
Depth first Water Encountered 400'

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
10	0	19	Sand & gravel		x
6	19	125	Sand & gravel		x
6	125	215	Sand & gravel w/cobbles		
			& boulders		x
6	215	260	Cemented gravels		x
6	260	347	Sand & gravel w/cobbles		x
6	347	440	Cemented gravel w/boulder		x
6	440	470	Sand & gravel	x	

RECEIVED
MAR 0 6 1998
NORTHERN REGION
IDWR

Completed Depth 466' (Measurable)
Date: Started 2-19-98 Completed 3-2-98

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Intermountain Drilling Firm No. 513
Firm Official [signature] Date 3-4-98
and
Supervisor or Operator [signature] Date 3-4-98
(Sign once if Firm Official & Operator)

WHITE COPY - WATER RESOURCES