Form 238-7
6/02

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Office Use Only
Well ID No.
Inspected by
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D 00545 84
DRILLING PERMIT NO. 852051
Water Right or Injection Well No.

2. OWNER:
Name David or Mary Wright
Address 1303 W. Chelan
City Spokane State Wa. Zip 99205

3. LOCATION OF WELL by legal description:
You must provide address or Lot, Blk, Sub. or Directions to well.
Twp. 47 North ☒ or South ☐
Rge. 3 East ☐ or West ☒
Sec. 29 NW 1/4 (10 acres) NW 1/4 (40 acres) NW 1/4 (160 acres)
Gov't Lot 3 County Kootenai
Lat: : : Long: : :
Address of Well Site 31961 S. Benewah Rd.
City Harrison
(Give at least name of road + Distance to Road or Landmark)
Lt. ____ Blk. ____ Sub. Name ____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD:
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

Seal Material	From	To	Weight / Volume	Seal Placement Method
Bentonite	0	60	11 Sx	Pour Around Pipe

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 118
Was drive shoe seal tested? ☒ Y ☐ N How? Air

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+2	-118	250	Steel		☐	☒	☐
	-20	-363	160	PVC	☐	☒	☐	☐
					☐	☐	☐	☐

Length of Headpipe None Length of Tailpipe ____
Packer ☐ Y ☒ N Type ____

9. PERFORATIONS/SCREENS PACKER TYPE
Perforation Method Drill
Screen Type & Method of Installation ____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
-300	-340	3/4	40	4"	PVC	☐	☒
	-180	3/4	20	4"	PVC	☐	☒
						☐	☐

10. FILTER PACK

Filter Material	From	To	Weight / Volume	Placement Method
none				

11. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
61 ft. below ground Artesian pressure ____ lb.
Depth flow encountered 172 ft. Describe access port or control devices: ____
Well Cap

12. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
6 gpm Air	Lift from 360'		

Water Temp. 51° Bottom hole temp. ____
Water Quality test or comments: Slightly Cloudy
Depth first Water Encountered 172

13. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8	0	1	Top Soil		
	1	95	Shale - Tan - soft		
	95	118	Shale - Tan		
6	118	150	Shale - Tan		
	150	160	Clay - Tan		
	160	172	Shale - Brown		
	172	174	Shale - Brown w/water 2 gpm	✓	
	174	235	Shale Brown		
	235	237	Shale Brown w/water 2 gpm	✓	
	237	300	Shale Gray		
	300	350	Shale - Tan		
	350	363	Shale - Green w/water 2 gpm	✓	
			6 gpm total @ 363		

RECEIVED
AUG 18 2008
IDWR/North

Completed Depth 363 (Measurable)
Date: Started 6-30-08 Completed 7-2-08

14. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Action Drilling Inc Firm No. 618
Principal Driller Alvin Carris Date 7-30-08
and
Driller or Operator II Alvin Carris Date 7-30-08
Operator I ____ Date ____
Principal Driller and Rig Operator *Required.*
Operator I must have signature of Driller/Operator II.

47N 03W 29

FORWARD WHITE COPY TO WATER RESOURCES