Form 238-7
3/95

POSTED

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT
Use Typewriter or Ballpoint Pen

Office Use Only
Inspected by _____
Twp____ Rge____ Sec____
____1/4 ____1/4 ____1/4
Lat: : : Long: : :

1. DRILLING PERMIT NO. 94-95-D-19-000
Other IDWR No. _____

2. OWNER:
Name Warren Benn Badecker
Address P.O. Box 67
City Harrison State Id Zip 83833

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S

Twp. 47 North ☒ or South ☐
Rge. 3 East ☐ or West ☒
Sec. 8 NW 1/4 (10 acres) SW 1/4 (40 acres) ____ 1/4 (160 acres)
Gov't Lot ____ County _____
Lat: : : Long: : :
Address of Well Site 2 miles S of Harrison City Harrison
(Give at least name of road + Distance to Road or Landmark)

Lt. _____ Blk. _____ Sub. Name _____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	1	20	500	Trummie

Was drive shoe used? ☒Y ☐N Shoe Depth(s) 20
Was drive shoe seal tested? ☒Y ☐N How? Pounds

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	1	20	250	Steel	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
☐ Perforations Method ____
☐ Screens Screen Type ____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
40	320	40	86	4"	PVC	☐	☒
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
140 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices: ____
NW SW 8 47N 3W

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
257	By Air Lift		

Water Temp. Cold Bottom hole temp. Cold
Water Quality test or comments: Good
Depth first Water Encountered 285

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8	1	20	Hard Basalt		+
6	20	65	Hard Basalt		+
6	65	125	Fractured Basalt		+
6	125	285	Hard Basalt		+
6	285	325	Fractured Basalt	+	

RECEIVED
AUG 08 1995
NORTHERN REGION
IDWR

Completed Depth 325 (Measurable)
Date: Started 7-5-95 Completed 7-9-95

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Precision Drilling INC. Firm No. 558
Firm Official [signature] Date 7-9-95
and
Supervisor or Operator [signature] Date 7-9-95
(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES