Form 238-7
1/78

STATE OF IDAHO
DEPARTMENT OF WATER RESOURCES

USE TYPEWRITER OR BALLPOINT PEN

WELL DRILLER'S REPORT

State law requires that this report be filed with the Director, Department of Water Resources within 30 days after the completion or abandonment of the well.

1. WELL OWNER

Name Bill Taylor

Address Box 326, Malden, ~~XXXXX~~ WA. 99149

Owner's Permit No. 92-79-N-21

2. NATURE OF WORK

[X] New well ☐ Deepened ☐ Replacement
☐ Abandoned (describe method of abandoning) _____

3. PROPOSED USE

[X] Domestic ☐ Irrigation ☐ Test ☐ Municipal
☐ Industrial ☐ Stock ☐ Waste Disposal or Injection
☐ Other _____ (specify type)

4. METHOD DRILLED

[X] Rotary ☐ Air ☐ Hydraulic ☐ Reverse rotary
☐ Cable ☐ Dug ☐ Other _____

5. WELL CONSTRUCTION

Casing schedule: [X] Steel ☐ Concrete ☐ Other _____

Thickness	Diameter	From	To
.250 inches	6" inches	+1 feet	120 feet
inches	inches	feet	feet
inches	inches	feet	feet
inches	inches	feet	feet

Was casing drive shoe used? [X] Yes ☐ No
Was a packer or seal used? ☐ Yes [X] No
Perforated? ☐ Yes [X] No
How perforated? ☐ Factory ☐ Knife ☐ Torch
Size of perforation _____ inches by _____ inches

Number	From	To
perforations	feet	feet
perforations	feet	feet
perforations	feet	feet

Well screen installed? ☐ Yes [X] No
Manufacturer's name _____
Type _____ Model No. _____
Diameter ____ Slot size ____ Set from ____ feet to ____ feet
Diameter ____ Slot size ____ Set from ____ feet to ____ feet
Gravel packed? ☐ Yes [X] No ☐ Size of gravel _____
Placed from _____ feet to _____ feet
Surface seal depth 18 Material used in seal: ☐ Cement grout [X] Puddling clay [X] Well cuttings
Sealing procedure used: ☐ Slurry pit ☐ Temp. surface casing [X] Overbore to seal depth
Method of joining casing: ☐ Threaded [X] Welded ☐ Solvent Weld ☐ Cemented between strata
Describe access port _____

6. LOCATION OF WELL

Sketch map location must agree with written location.



Subdivision Name _____
Lot No. _____ Block No. _____

County Benewah

NE ¼ SW ¼ Sec. 20, T. 46N N/S, R. 2W E/W.

7. WATER LEVEL

Static water level 160' feet below land surface.
Flowing? ☐ Yes [X] No G.P.M. flow 25GPM
Artesian closed-in pressure _____ p.s.i.
Controlled by: ☐ Valve ☐ Cap ☐ Plug
Temperature ____ °F. Quality _____

8. WELL TEST DATA

☐ Pump ☐ Bailer [X] Air ☐ Other _____

Discharge G.P.M.	Pumping Level	Hours Pumped
25GPM Airlift		

9. LITHOLOGIC LOG

Hole Diam.	Depth From	Depth To	Material	Water Yes	Water No
8	0	20	Clay		X
6	20	85	Clay Brown		X
	85	175	Basalt Broken		X
	175	181	Basalt Hard		X
	181	220	Basalt Broken W/Water		
			120' - 4" PVC Liner		
			1 6" Drive Shoe		
			1 Surface Seal to 18'		

06932

RECEIVED
SEP 14 1979
Department of Water Resources
Northern District Office

10. Work started 9/06/79 finished 9/10/79

11. DRILLERS CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Ponderosa Drilling & Development, Inc. Firm No. 228
Address 6010 E. Broadway, Spokane, WA. 99206 Date 9/11/79
Signed by (Firm Official) W. Scott Barratt
and
(Operator) Joseph [illegible]

MICROFILMED

USE ADDITIONAL SHEETS IF NECESSARY — FORWARD THE WHITE COPY TO THE DEPARTMENT