Form 238-7
6/02

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Office Use Only
Well ID No.
Inspected by
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D 0054679
DRILLING PERMIT NO. 852168
Water Right or Injection Well No.

2. OWNER:
Name Ken and Mona Hacker
Address 54 ILLIA Landing Lane
City Pomeroy State WA Zip 99347

3. LOCATION OF WELL by legal description:
You must provide address or Lot, Blk, Sub. or Directions to well.
Twp. 44 North ☑ or South ☐
Rge. 1 East ☐ or West ☑
Sec. 14, ____ 1/4 (10 acres) NW 1/4 (40 acres) NW 1/4 (160 acres)
Gov't Lot ____ County Benewah
Lat: : : Long: : :
Address of Well Site 210 Pockey Creek 1.3 miles up Pockey Creek on Left City Santa
(Give at least name of road + Distance to Road or Landmark)
Lt. ____ Blk. ____ Sub. Name ____

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement etc.)
☑ New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD:
☑ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

Seal Material	From	To	Weight / Volume	Seal Placement Method
Bentonite	0	20	10sx	Pour Around Pipe

Was drive shoe used? ☑ Y ☐ N Shoe Depth(s) 220
Was drive shoe seal tested? ☑ Y ☐ N How? Air

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	+.2	218	2.50	Steel	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____
Packer ☐ Y ☐ N Type ____

9. PERFORATIONS/SCREENS PACKER TYPE
Perforation Method Air Perforator
Screen Type & Method of Installation ____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
160	200	1/4 x 4	200	6"	Steel	☑	☐
						☐	☐
						☐	☐

10. FILTER PACK

Filter Material	From	To	Weight / Volume	Placement Method
None				

11. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
90 ft. below ground Artesian pressure ____ lb.
Depth flow encountered 185 ft. Describe access port or control devices: ____
Well cap

12. WELL TESTS:
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
50 gpm	Air lift at 220 ft		1.5 hrs

Water Temp. 49 Bottom hole temp. ____
Water Quality test or comments: Cold & clear No Odor
Depth first Water Encounter 185

13. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
10	0	5	Overburden / clay		
8	5	218	50 ft Broken Basalt 50gpm at 185 ft	✓	

RECEIVED
JUL 14 2008
IDWR/North

Completed Depth 218 (Measurable)
Date: Started 7-8-08 Completed 7-9-08

14. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Interstate Drilling LLC Firm No. 689
Principal Driller Ryan Sanborn Date 7-9-08
and
Driller or Operator II [signature] Date 7-9-08
Operator I ____ Date ____
Principal Driller and Rig Operator *Required*.
Operator I must have signature of Driller/Operator II.

44N 01W 14

FORWARD WHITE COPY TO WATER RESOURCES