RECEIVED 11/19/96 12/31/96

Form 238-7
3/95 OCT 08 1996
NORTHERN REGION
IDWR

POSTED

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT
Use Typewriter or Ballpoint Pen

Office Use Only
Inspected by ________
Twp ____ Rge ____ Sec ____
____1/4 ____1/4 ____1/4
Lat: : : Long: : :

1. DRILLING PERMIT NO 92-96-N-28 - ______
Other IDWR No ______

2. OWNER:
Name DR LEANDER ECHARD
Address PO BOX 128
City SANTA State ID Zip 83866

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location



Twp 44 North ☒ or South ☐
Rge 1 East ☐ or West ☒
Sec 14, ____1/4 (10 acres) SW 1/4 (40 acres) SE 1/4 (160 acres)
Gov't Lot ____ County BENEWAH
Lat: : : Long: : :
Address of Well Site 2 m Down Renfro Ck Rd, Turn Lon Davis CK Rd 500 ft Driveway on R. City SANTA
(Give at least name of road + Distance to Road or Landmark)
Lt ____ Blk. ____ Sub. Name ______
TX# 976

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ______

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other ______

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ______

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT	METHOD
Material	From	To	Sacks or Pounds	
Bentonite	1	20	250 LB	Tremmie

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 20
Was drive shoe seal tested? ☒ Y ☐ N How? Pound

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+1	20	250	Steel	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe —— Length of Tailpipe ——

9. PERFORATIONS/SCREENS
☐ Perforations Method ——
☐ Screens Screen Type ______

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
7 ft. below ground Artesian pressure —— lb.
Depth flow encountered —— ft. Describe access port or control devices: ——

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
EST 8 By Air Lift			

Water Temp Cold Bottom hole temp Cold
Water Quality test or comments: Clear
Depth first Water Encountered 85

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8	1	3	Top Soil		X
8	3	15	Broken Shale		X
8	15	20	Hard Shale		X
6	20	85	Hard Shale		X
6	85	90	Broken Shale	X	
6	90	185	Hard Shale		X
6	185	200	Fractured Shale	X	
6	200	210	Hard Shale		X

Completed Depth 210 (Measurable)
Date: Started 10-5-96 Completed 10-5-96

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Precision Drilling INC. Firm No. 558
Firm Official [signature] Date 10-5-96
and
Supervisor or Operator [signature] Date 10-5-96
(Sign once if Firm Official & Operator)

SW SE 14 44N 1W

FORWARD WHITE COPY TO WATER RESOURCES