RECEIVED

SEP 07 2001

IDWR/North

Form 238-
11/97

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Office Use Only
Inspected by _____
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D 0017406
DRILLING PERMIT NO. _____
Other IDWR No. 770405

2. OWNER:
Name Folden, Adam & Tammy
Address 14009 N.E. 83rd.
City VanCouver State WA Zip 98682

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

POSTED

N / W / E / S

Twp. 50 North ☒ or South ☐
Rge. 4 East ☐ or West ☒
Sec. 8, NE 1/4 (10 acres) NE 1/4 (40 acres) SW 1/4 (160 acres)
Gov't Lot ____ County _____
Lat: : : Long: : :
Address of Well Site 6238 Harbor dr.
City Coeurd'Alene
(Give at least name of road + Distance to Road or Landmark)

Lt. _____ Blk. _____ Sub. Name _____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	0	35	6	Poured

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 108'
Was drive shoe seal tested? ☒ Y ☐ N How? Air pressure

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	+1'	108'	250	Steel	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS NONE
Perforations Method _____
Screens Screen Type NONE

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
120 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices: Weld Cap

50N 4W 8

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
40+			

Water Temp. Cool Bottom hole temp. Cool
Water Quality test or comments: Good
Depth first Water Encounter 193'

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8	0	45			
6	45	202			
	0	15	Sandy Clay & Large Gravel		X
	15	45	Clay & Small Gravel		X
	45	103	Course Sand & Pea Gravel		X
	103	108	Broken Basalt		X
	108	123	(Hard) Basalt		X
	123	138	Broken Basalt		X
	138	178	(Hard) Basalt		X
	178	192	(very Hard) Basalt		X
	192	193	Soft Brown Shale & grey Clay		X
	193	202	Course Sand	X	
			Static Volume 40+GPM at 175'		
			Static Volume 20 GPM at 150'		

RECEIVED
DEC 1 [illegible]

Completed Depth 192'+ (Measurable)
Date: Started 8-9-01 Completed 8-10-01

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name AQUA DRILLING & EXPLORATION INC. Firm No. 163

Firm Official Scott M. Brown Date _____
and
Driller or Operator Wayne Miller Date 8-10-01
(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES

RECEIVED
JUL 22 1996
NORTHERN REGION
IDWR

Form 238-7
7/94

POSTED

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

097808

Use Typewriter
or
Ball Point Pen

1. DRILLING PERMIT NO. 95-96-N-100 -

Other IDWR No.

2. OWNER:
Name Wayne Carlson Family Trust
Address P.O. Box 566
City Greenacres State WA Zip 99016

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S

Twp. 50N North ☒ or South ☐
Rge. 4 East ☐ or West ☒
Sec. 8, NE 1/4 (10 acres) NE 1/4 (40 acres) 1/4 (160 acres)
Gov't Lot ____ County Kootenai

Address of Well Site EBBTIDE DR City Coeur d'Alene
(Give at least name of road + Distance to Road or Landmark)

Lt. 11 Blk. ____ Sub. Name 2ND addition Harbor Island

4. PROPOSED USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK
☒ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD
☐ Mud Rotary ☒ Air Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	0	20	500	Overbore

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 58
Was drive shoe seal tested? Y ☐ N ☒ How?

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	0	58	.250	Steel	☒	☐	☒	☐
4"	0	240	.200	PVC	☐	☒	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
☒ Perforations Method Skilsaw
☐ Screens Screen Type

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
0	240	1/8"	180	4	PVC	☐	☒
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
58 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices:

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
10			

Water Temp. ____ Bottom hole temp. ____
Water Quality test or comments:

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
10	0	20	Brown top soil large Gravel		X
8	20	58	Brown Clay Gravel	X	
6	58	88	Black Basalt	X	
	88	120	Tan Clay		X
	120	245	Soft Gravel	X	

Completed Depth 245 (Measurable)
Date: Started July 19 96 Completed July 20 96

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Mc Quality Drilling DBA Blue Water Drilling Firm No. 452
Firm Official John Carmon Date July 20 96
and
Supervisor or Operator ____ Date ____
(Sign once if Firm Official & Operator)

NE NE 8 50N 4W

FORWARD WHITE COPY TO WATER RESOURCES

Gene

95-16808 WEEKS FAMILY TRUST KOOTENAI PARCELS