Form 238-7
1/78

STATE OF IDAHO
DEPARTMENT OF WATER RESOURCES

WELL DRILLER'S REPORT

USE TYPEWRITER OR BALLPOINT PEN

State law requires that this report be filed with the Director, Department of Water Resources within 30 days after the completion or abandonment of the well.

RECEIVED
APR 21 1983
Department of Water Resources
POSTED

1. WELL OWNER

Name Alan R. Eborall

Address 3655 N. Goverment Way CdA, Id

Owner's Permit No. 95-83-N-97

2. NATURE OF WORK

☒ New well ☐ Deepened ☐ Replacement
☐ Abandoned (describe method of abandoning) ______

3. PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Test ☐ Municipal
☐ Industrial ☐ Stock ☐ Waste Disposal or Injection
☐ Other ______ (specify type)

4. METHOD DRILLED

☒ Rotary ☐ Air ☐ Hydraulic ☐ Reverse rotary
☐ Cable ☐ Dug ☐ Other ______

5. WELL CONSTRUCTION

Casing schedule: ☒ Steel ☐ Concrete ☐ Other ______

Thickness	Diameter	From	To
.250 inches	8 inches +	2 feet	316 feet
inches	inches	feet	feet
inches	inches	feet	feet
inches	inches	feet	feet

Was casing drive shoe used? ☒ Yes ☐ No
Was a packer or seal used? ☐ Yes ☒ No
Perforated? ☐ Yes ☒ No
How perforated? ☐ Factory ☐ Knife ☐ Torch
Size of perforation ______ inches by ______ inches

Number		From	To
	perforations	feet	feet
	perforations	feet	feet
	perforations	feet	feet

Well screen installed? ☐ Yes ☒ No
Manufacturer's name ______
Type ______ Model No. ______
Diameter ____ Slot size ____ Set from ______ feet to ______ feet
Diameter ____ Slot size ____ Set from ______ feet to ______ feet
Gravel packed? ☐ Yes ☒ No ☐ Size of gravel ______
Placed from ______ feet to ______ feet
Surface seal depth 20 Material used in seal: ☐ Cement grout ☒ Puddling clay ☒ Well cuttings
Sealing procedure used: ☐ Slurry pit ☒ Temp. surface casing ☒ Overbore to seal depth
Method of joining casing: ☐ Threaded ☒ Welded ☐ Solvent Weld ☐ Cemented between strata
Describe access port ______

MICROFILMED

6. LOCATION OF WELL

Sketch map location must agree with written location.



Subdivision Name ______

Lot No. ______ Block No. ______

County Kootenai

SW ¼ NW ¼ Sec. 26, T. 51 (N)/S, R. 4 E/(W).

7. WATER LEVEL

Static water level 270 feet below land surface.
Flowing? ☐ Yes ☒ No G.P.M. flow ______
Artesian closed-in pressure ______ p.s.i.
Controlled by: ☐ Valve ☒ Cap ☐ Plug
Temperature Cold °F. Quality Good

8. WELL TEST DATA

☐ Pump ☐ Bailer ☐ Air ☐ Other ______

Discharge G.P.M.	Pumping Level	Hours Pumped
40		1.5

9. LITHOLOGIC LOG

Hole Diam.	Depth From	Depth To	Material	Water Yes	Water No
10	0	20	Sand Gravel		X
8	20	195	Sand Gravel		Y
"	195	201	Sand		X
"	201	295	Gravel	Y	
"	295	302	Gravel with Clay	X	
"	302	320	Gravel	Y	

RECEIVED
APR 18 1983
Department of Water Resources
Northern District Office

10. Work started 2/21/83 finished 3/1/83

11. DRILLERS CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Associated Well Drillers Inc Firm No. 245

Address Box 723 CDA Date 3/1/83

Signed by (Firm Official) [signature]

and

(Operator) [signature]

USE ADDITIONAL SHEETS IF NECESSARY — FORWARD THE WHITE COPY TO THE DEPARTMENT

SCANNED
MAR 3 2010