Form 238-7
3/95

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter or Ballpoint Pen

097132

Office Use Only
Inspected by _____
Twp____ Rge____ Sec____
____1/4 ____1/4 ____1/4
Lat: : : Long: : :

1. DRILLING PERMIT NO. 95 - 96 - N - 123 - _____
Other IDWR No. _____

2. OWNER:
Name GARY HITE
Address EAST 4323 BROADWAY
City SPOKANE State WA Zip 99212

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S

Twp. 51 North ☒ or South ☐
Rge. 5 East ☐ or West ☒ per Gary
Sec. 17, NW 1/4 (10 acres) NW 1/4 (40 acres) ____ 1/4 (160 acres)
Gov't Lot ____ County KOOTENAI
Lat: : : Long: : :
Address of Well Site _____
_____ City _____
(Give at least name of road + Distance to Road or Landmark)

Lt. _____ Blk. _____ Sub. Name _____
PARCEL # 51N05W175400

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
BENTONITE	0	18	8	DRY

Was drive shoe used? ☒Y ☐N Shoe Depth(s) 40
Was drive shoe seal tested? ☐Y ☒N How? _____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
8	+2	18	.250	STEEL	☒	☐	☐	☐
4	-5	400		PVC	☐	☒	☐	☐
					☐	☐	☐	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS
☒ Perforations Method SKILLSAW
☐ Screens Screen Type _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
380	400	1/8	60			☐	☒
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
100 ft. below ground Artesian pressure _____ lb.
Depth flow encountered _____ ft. Describe access port or control devices: _____

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
15			

Water Temp. _____ Bottom hole temp. _____
Water Quality test or comments: _____
_____ Depth first Water Encountered _____

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
10	0	3	TOPSOIL		X
10	3	18	GRAY GRANITE		X
8	18	40	MEDIUM GRAY GRANITE		X
8	40	80	MEDIUM GRAY GRANITE		X
6	80	100	MEDIUM BLACK AND WHITE GRANITE	5GPM	
6	100	137	HARD BLACK AND WHITE GRANITE		X
6	137	290	BROWN GRANITE	X	
6	290	400	HARD GRAY GRANITE		X

RECEIVED
AUG 21 1996
NORTHERN REGION
IDWR

Completed Depth 400' (Measurable)
Date: Started AUGUST 8, 1996 Completed AUGUST 10, 1996

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name PONDEROSA DRILLING & DEVELOP Firm No. 228
Firm Official [signature] Date 8/12/96
and W. SCOTT BARRATT
Supervisor or Operator [signature] Date 8/12/96
JIM MCLESZE
(Sign once if Firm Official & Operator)

NWNW 17 51N 5W

FORWARD WHITE COPY TO WATER RESOURCES