Form 238-7
7/98
Starships Consulting and Management Services


IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Office Use Only
Inspected by_____
Twp____Rge____Sec____
____1/4____1/4____1/4
Lat: : : Long: : :

1. WELL TAG NO. D0035595
Drilling Permit No: 82545
Other IDWR No.

2. OWNER Well Number: 847
Name Guy, William & Shelly Walters
Address 7040 N Colfax Street
City Dalton Gardens State ID Zip 83815

3. LOCATION OF WELL by legal description
sketch map location must agree with written location



Twp. 54 ☑ North or ☐ South
Rge. 04 ☐ East or ☑ West
Sec. 17 ____ 1/4 NE 1/4 SW 1/4
Gov't Lot____ County BONNER
Lat: : : Long: : :
Address of Well Site 2754 Clagstone Road
City Spirit Lake
(Give at least name of road + Distance to Road or Landmark)
Lt.____ Blk.____ Sub. Name____

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other____

5. TYPE OF WORK check all that apply (Replacement, etc.)
☑ New Well ☐ Modify ☐ Abandonment ☐ Other____

6. DRILL METHOD
☑ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
BENTONITE	0	18	450 lbs	Overbore

Was drive shoe used? ☐ Y ☑ N Shoe Depth(s) RB
Was drive shoe seal tested? ☐ Y ☐ N How?

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+2	278	.250	Steel	☑	☐	☑	☐

Length of Headpipe 5' Length of Tailpipe____

9. PERFORATIONS/SCREENS
☐ Perforations Method____
☑ Screens Screen Type Stainless Steel

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
278	283	20	1	5	S.S.	☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
175 ft. below ground Artesian pressure____ lb.
Depth flow encountered____ ft. Describe access port or control devices:____

54N 4W 17

11. WELL TESTS:
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
30-40			1hr

Water Temp. Cold Bottom Hole Temp Cold
Water Quality test or comments: Clear
Depth first Water encountered 220

12. LITHOLOGIC LOG:(Describe repairs or abandonment)

Bore Diam	From	To	Remarks: Lithology, Water Quality, Temperature	Water Y	Water N
8	0	2	Top Soil	☐	☑
8	2	96	Sand & Gravels	☐	☑
8	96	221	Sand & Pea Gravel	☑	☐
8	221	250	Sand & Clay Gray	☑	☐
8	250	283	Sand & Gravels	☑	☐

Completed Depth 283 (Measurable)
Date: Started 10/16/2004 Completed 10/18/2004

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name H20 WellService, Inc Firm No. 448
Firm Official [signature] Date 10-20-04
and
Supervisor or Operator [signature] Date 10/19/04
Todd Morgan (Sign Once if Firm Official and Operator)