Form 238-7
7/74

STATE OF IDAHO
DEPARTMENT OF WATER RESOURCES

WELL DRILLER'S REPORT

State law requires that this report be filed with the Director, Department of Water Resources within 30 days after the completion or abandonment of the well.

Location Corrected by IDWR To:
T53N R02W Sec. 19 SWSWSW
By: segbert 2012-04-02

1. WELL OWNER

Name Eli Lengyel

Address Rt1 Box 71L Athol Ida

Owner's Permit No. 96-79-N-135

2. NATURE OF WORK

☒ New well ☐ Deepened ☐ Replacement
☐ Abandoned (describe method of abandoning) ______

3. PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Test ☐ Municipal
☐ Industrial ☐ Stock ☐ Waste Disposal or Injection
☐ Other ______ (specify type)

4. METHOD DRILLED

☒ Rotary ☐ Air ☐ Hydraulic ☐ Reverse rotary
☐ Cable ☐ Dug ☐ Other ______

5. WELL CONSTRUCTION

Casing schedule: ☒ Steel ☐ Concrete ☐ Other ______

Thickness	Diameter	From	To
.250 inches	6 inches +	1 feet	60 feet
inches	inches	feet	feet
inches	inches	feet	feet
inches	inches	feet	feet

Was casing drive shoe used? ☒ Yes ☐ No
Was a packer or seal used? ☐ Yes ☒ No
Perforated? ☐ Yes ☒ No
How perforated? ☐ Factory ☐ Knife ☐ Torch
Size of perforation ______ inches by ______ inches

Number	From	To
perforations	feet	feet
perforations	feet	feet
perforations	feet	feet

Well screen installed? ☐ Yes ☐ No
Manufacturer's name ______
Type ______ Model No. ______
Diameter ____ Slot size ____ Set from ____ feet to ____ feet
Diameter ____ Slot size ____ Set from ____ feet to ____ feet
Gravel packed? ☐ Yes ☒ No ☐ Size of gravel ______
Placed from ______ feet to ______ feet
Surface seal depth 20+ Material used in seal: ☐ Cement grout ☒ Puddling clay ☐ Well cuttings
Sealing procedure used: ☐ Slurry pit ☐ Temp. surface casing ☒ Overbore to seal depth
Method of joining casing: ☐ Threaded ☒ Welded ☐ Solvent Weld ☐ Cemented between strata
Describe access port ______

6. LOCATION OF WELL

Sketch map location must agree with written location.

N / W / E / S

Subdivision Name N/A

Lot No. ______ Block No. ______

County Kootenai

NE ¼ SW ¼ Sec. 19, T. 53 N/S, R. 2 E/W.

7. WATER LEVEL

Static water level 60 feet below land surface.
Flowing? ☐ Yes ☐ No G.P.M. flow ______
Artesian closed-in pressure ______ p.s.i.
Controlled by: ☐ Valve ☐ Cap ☐ Plug
Temperature cold °F. Quality good

8. WELL TEST DATA

☐ Pump ☐ Bailer ☒ Air ☐ Other ______

Discharge G.P.M.	Pumping Level	Hours Pumped
10-12		

9. LITHOLOGIC LOG

Hole Diam.	Depth From	Depth To	Material	Water Yes	Water No
8	0	4	Clay		✓
8	4	45	Gravel & Boulders		✓
8	45	60	Brown		✓
			cased 6" > 60'		
6	60	125	Brown	✓	

005014

Department of Water Resources
Northern District Office

10.

Work started 1-17-79 finished 1-18-79

11. DRILLERS CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Aqua Drilling Firm No. 056

Address Box 659 Hayden Lake Ida. Date 1-18-79

Signed by (Firm Official) [signature]

and

(Operator) [signature]

USE ADDITIONAL SHEETS IF NECESSARY — FORWARD THE WHITE COPY TO THE DEPARTMENT

SCANNED
JAN 26 2017