RECEIVED
JAN 22 2001
IDWR/North

Form 238-7
11/97

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Office Use Only
Inspected by _____
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

POSTED

1. WELL TAG NO. D 13706
DRILLING PERMIT NO. - - - - -
Other IDWR No. 766814

2. OWNER:
Name Paul Warnick
Address 1021 East F Street
City Moscow State Id Zip 83843

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S

Twp. 39 North ☑ or South ☐
Rge. 5 East ☐ or West ☑
Sec. 16, ____ 1/4 SE 1/4 SE 1/4 (10 acres, 40 acres, 160 acres)
Gov't Lot ____ County Latah
Lat: : : Long: : :
Address of Well Site next to 1200 Landquist Lane City Moscow
(Give at least name of road + Distance to Road or Landmark)

Lt. ____ Blk. ____ Sub. Name ____

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement etc.)
☑ New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD
☑ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
bentonite	0	120	450 lbs	dry

Was drive shoe used? ☑ Y ☐ N Shoe Depth(s) ____
Was drive shoe seal tested? ☐ Y ☑ N How? ____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+1	225	250	Steel	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
Perforations Method ____
Screens Screen Type ____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
220 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices: ____

11. WELL TESTS:
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
approx. 40+			

Water Temp. ____ Bottom hole temp. ____
Water Quality test or comments: ____
Depth first Water Encounter 276

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
10	0	144	overburden		✓
6	144	224	overburden		✓
6	224	300	basalt, firm	✓	

Completed Depth 300 (Measurable)
Date: Started 9/25/00 Completed 9/28/00

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Witt Well Drilling Firm No. 58
Firm Official Roger Witt Date 10/1/00
and
Driller or Operator ____ Date ____
(Sign once if Firm Official & Operator)

39N 5W 11.

FORWARD WHITE COPY TO WATER RESOURCES