Form 238-7
6/02

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Office Use Only
Well ID No.
Inspected by
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D 0028035
DRILLING PERMIT NO. 789443
Water Right or Injection Well No.

MAR 18 2003
IDWR/North

2. OWNER:
Name Ron Konen
Address 5211 Robinson Lake Rd.
City Moscow State Id Zip 83843

3. LOCATION OF WELL by legal description:
You must provide address or Lot, Blk, Sub. or Directions to well.
Twp. 39 North ☑ or South ☐
Rge. 5 East ☐ or West ☑
Sec. 9, ____ 1/4 (10 acres) SE 1/4 (40 acres) NE 1/4 (160 acres)
Gov't Lot ____ County ____
Lat: : : Long: : :
Address of Well Site Same
(Give at least name of road + Distance to Road or Landmark) City
Lt. ____ Blk. ____ Sub. Name

POSTED

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK check all that apply (Replacement etc.)
☐ New Well ☑ Modify ☐ Abandonment ☐ Other

6. DRILL METHOD:
☑ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other

7. SEALING PROCEDURES

Seal Material	From	To	Weight / Volume	Seal Placement Method

Was drive shoe used? ☐ Y ☐ N Shoe Depth(s)
Was drive shoe seal tested? ☐ Y ☐ N How?

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe Length of Tailpipe
Packer ☐ Y ☐ N Type

9. PERFORATIONS/SCREENS PACKER TYPE
Perforation Method
Screen Type & Method of Installation

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. FILTER PACK

Filter Material	From	To	Weight / Volume	Placement Method

11. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
175 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices:

39N 5W 1

12. WELL TESTS:
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
approx 1		300	30 min.

Water Temp. Bottom hole temp.
Water Quality test or comments:
Depth first Water Encounter above 105'

13. LITHOLOGIC LOG: (Describe repairs or abandonment) Water ↓

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Y	N
6	105	119	Granit, firm		✓
6	119	126	Granit, Some Fractures		✓
6	126	141	Granit firm		✓
6	141	146	" " Some Fract.		✓
6	146	149	" " Soft		✓
6	149	281	" " Firm		✓
6	281	287	" " Fract.		✓
6	287	301	" " firm		✓

Completed Depth 301 (Measurable)
Date: Started 12/9/02 Completed 12/11/02

14. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name WITT Well Drilling Firm No. 58
Principal Driller Roger Witt Date 3/13/03
and
Driller or Operator II Date
Operator I Date

Principal Driller and Rig Operator *Required.*
Operator I must have signature of Driller/Operator II.

FORWARD WHITE COPY TO WATER RESOURCES