Form 238-7

RECEIVED
OCT 3 2000
DWR North

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Office Use Only
Inspected by _____
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D 00 13588
DRILLING PERMIT No. _____
Other IDWR No. 766248

2. OWNER:
Name Monte R Mendenhall
Address 1041 CAR Scollen Rd
City Potlatch State ID Zip 83855

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.



Twp. 43 North ☒ or South ☐
Rge. 4 East ☐ or West ☒
Sec. 32 ____ 1/4 (10 acres) SW 1/4 (40 acres) NW 1/4 (160 acres)
Gov't Lot ____ County Latah
Lat: : : Long: : :
Address of Well Site 7 Miles North West of (Give at least name of road + Distance to Road or Landmark) City Potlatch

Lt. _____ Blk. _____ Sub. Name _____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	0	10	210#	Tel Pour

Was drive shoe used? ☐Y ☐ N Shoe Depth(s) _____
Was drive shoe seal tested? ☐ Y ☐ N How? _____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	+2	-10	250	Steel	☒	☐	☒	☐
4½"	-10	-550	160	PVC	☐	☒	☐	☐
					☐	☐	☐	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS
☒ Perforations Method SAW
Screens Screen Type _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
-510	-550	1/64	73	4½	PVC	☐	☒
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
250 ft. below ground Artesian pressure — lb.
Depth flow encountered — ft. Describe access port or control devices: Top of casing

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
6			1.50

Water Temp. 55° Bottom hole temp. _____
Water Quality test or comments: Good
Depth first Water Encounter 250'

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8	0	2	Overburden		✓
8	2	7	Clay		✓
8	7	20	HARD Shale		✓
6	20	77	Med Hd Shale		✓
6	77	85	Soft Sandy Shale		✓
6	85	147	Med Hd Shale		✓
6	147	155	Soft Brown Shale		✓
6	155	250	Med Hd Shale		✓
6	250	284	Soft Shale	✓	
6	284	550	Med Hd Shale		✓

Completed Depth 550' (Measurable)
Date: Started 8-22-00 Completed 9-25-00

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Universal Well Drilling Firm No. 125
Firm Official _____ Date 9-23-00
and
Driller or Operator _____ Date 9-23-00
(Sign once if Firm Official & Operator)

43 N 4 W 32 FORWARD WHITE COPY TO WATER RESOURCES