RECEIVED

Form 238-7 11/97

NOV 19 2001

IDWR/North

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Office Use Only
Inspected by _____
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D 0017943
DRILLING PERMIT NO. ____-____-__-_____-_____
Other IDWR No. _____

2. OWNER:
Name John & Joyce Terry
Address P.O.Box 508
City Priest River State ID Zip 83856

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.



Twp. 56 North ☒ or South ☐
Rge. 4 East ☐ or West ☒
Sec. 7, ____ (10 acres) 1/4 SW (40 acres) 1/4 NE (160 acres) 1/4
Gov't Lot ____ County Bonner
Lat: : : Long: : :
Address of Well Site Sanborn Crk
City Priest River
(Give at least name of road + Distance to Road or Landmark)

Lt. _____ Blk. _____ Sub. Name _____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
bentonite	0	18	5	overbore

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) _____
Was drive shoe seal tested? ☐ Y ☐ N How? _____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+2	288	250	steel	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS
Perforations Method _____
Screens Screen Type _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
228 ft. below ground Artesian pressure _____ lb.
Depth flow encountered _____ ft. Describe access port or control devices: cap

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
20		280	2hr

Water Temp. cold Bottom hole temp. _____
Water Quality test or comments: clear
Depth first Water Encounter 257

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8	0	18	brown clay&fine sand		
6	18	25	brown clay&fine sand		
	25	70	blue clay&silt		
	70	73	gravel&blue clay		
	73	90	blue&tan clay mix		
	90	95	gravel&blue clay		
	95	120	blue clay		
	120	130	blue clay,some gravel		
	130	257	blue clay&silt		
	257	291	sand&gravel	x	

Completed Depth 290ft (Measurable)
Date: Started 10-23 Completed 10-26-01

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Bronson Water Wells Firm No. 360
Firm Official Clint Bronson Date 10-30-01
and
Driller or Operator _____ Date _____
(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES