RECEIVED
Form 238-7
3/95
NOV 1 9 1997
NORTHERN REGION
IDWR

POSTED

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter or Ballpoint Pen

097460

Office Use Only
Inspected by _____
Twp____ Rge____ Sec____
____1/4 ____1/4 ____1/4
Lat: : : Long: : :

1. DRILLING PERMIT NO. 97-97-N-38
Other IDWR No. D0003153

2. OWNER:
Name Joe Veltri
Address P.O.Box 1561
City Priest River State ID Zip 83856

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S — X

Twp. 56 North ☒ or South ☐
Rge. 05 East ☐ or West ☒
Sec. 02, ____ 1/4 (10 acres) NE 1/4 (40 acres) NE 1/4 (160 acres)
Gov't Lot ____ County Bonner
Lat: : : Long: : :
Address of Well Site 3 mi. N on Hwy 57
City Priest River
(Give at least name of road + Distance to Road or Landmark)

Lt.____ Blk.____ Sub. Name____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	0	19	3sacks	Overbore

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s)____
Was drive shoe seal tested? ☐ Y ☐ N How?____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	+1	177'	250	steel	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe____ Length of Tailpipe____

9. PERFORATIONS/SCREENS
☐ Perforations Method____
☐ Screens Screen Type____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
190 ft. below ground Artesian pressure ____ lb.
Depth flow encountered 368 ft. Describe access port or control devices: welded well cap

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
16		500'	1 hr

Water Temp. 49F Bottom hole temp. ____
Water Quality test or comments: clear
Depth first Water Encountered 386

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
10	0	5	Topsoil		x
10	5	19	Sand		x
6	19	27	Sand		x
6	27	139	Clay		x
6	139	174	Broken shale		x
6	174	302	Gray shale/soft		x
6	302	365	Green shale/med		x
6	365	386	Granite/s&p w/grn med		x
6	386	390	Granite/s&p w/grn soft		
			frac @ 4gpm	x	
6	390	409	Granite/s&p w/grn soft		x
6	409	484	Granite/grn/soft/frac		x
6	484	556	Granite/grn/med		x
6	556	558	Granite/grn/soft/frac		
			@ 1gpm	x	
6	558	654	Granite/grn/med		x
6	654	659	Granite/grn/soft/frac		
			@ 1gpm	x	
6	659	712	Granite/grn&gray/med		x
6	712	715	Granite/grn&gray/soft		
			frac @ 10gpm	x	
6	715	750	Granite/grn&gray/med		x

Completed Depth 750' (Measurable)
Date: Started 10-30-97 Completed 11-05-97

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Intermountain Drilling Firm No. 513
Firm Official [signature] Date 11-13-97
and
Supervisor or Operator [signature] Date same
(Sign once if Firm Official & Operator)

NENE 2 56N 5W

PRINTED WHITE COPY TO WATER RESOURCES